



# KYOGLE COUNCIL BRIDGE PROGRAM MONTHLY STATUS REPORT 2023/2024

**REPORTING MONTH:** August 2023

**REPORT DATE:** 31/08/2023

## PROGRESS SNAPSHOT

**TOTAL NUMBER OF TIMBER BRIDGES REPLACED = 71 of 93 (76.3%)**

**FCB DEED PERIOD ELAPSED – 114 of 149 weeks (76.5%) Revised Deed Period**

### 1 PURPOSE

The purpose of this report is to provide additional commentary on the progress of the Kyogle Council Bridge Replacement Program. For information on the status of each bridge refer to the Monthly Works Program Progress Report.

### 2 MONTHLY HIGHLIGHTS

Monthly highlights for August:

- Two Group 1 bridges were opened to traffic – Boorabee and Trentys

### 3 RISKS TO DELIVERY PROGRAM

- Waiting on designs for five bridges. This may delay some works.
- Long lead times on prestressed concrete girders. The program will need to be shuffled around so that works can continue – prestressed bridges will be pushed to the end of the program.

### 4 FIXING COUNTRY BRIDGES (FCB)

#### 4.1 ROUND 1 GROUP 1 – KYOGLE COUNCIL MANAGED PROJECTS

##### 4.1.1 BRIDGES

There are 70 bridges in the Group 1 FCB program. Fifty-three (53) of 70 have been replaced and opened to traffic.

The below table summarises bridges in the construction stage:

BRIDGE ID	BRIDGE NAME	COMMENTS	EXPECTED COMPLETION
22-346	Boorabee Creek Road Crawford Bridge	Bridge opened to traffic in late August 2023 – approach works remaining	
125-74	Trentys Lane	Bridge opened to traffic in late August 2023.	
80-2729	Brown Knob Road	Bridge girders installed – deck works in progress. Expected to be opened to traffic in mid-September.	Mid-September 2023
199-4694	Williams Road – Barker Bridge	Abutment works complete – waiting on girder manufacture before works recommence.	Mid-September 2023
31-97	Chestnut Road Varys Bridge	Abutment works in progress.	October 2023

## Bridge Program Monthly Status Report – August 2023

247-6957	Hootons Road	Piling works complete, abutment works in progress.	Late September 2023
112-8374	Roseberry Creek Comerford No. 2	Foundation works complete, abutment works in progress.	Late September 2023

The next bridges planned for construction are:

- 50-9824 Needhams Road
- 113-2687 Ryans Creek No.3 Bridge
- 50-4933 Needhams Road Eight Day Creek Bridge

### 4.1.2 BRIDGE TO PIPES

Seven of the eight FCB bridge to pipe projects have been completed. The Station Road (256-9294) bridge to pipe replacement is programmed for late 2023 – all precast materials are on Station Road.

### 4.2 ROUND 1 GROUP 2 BRIDGES

Ozwide Bridge Rail and Civil has been contracted for design and construction of the Group 2 bridges. Two of six bridges are completed and opened to traffic. Updates on the remaining bridges are in the table below:

BRIDGE ID	BRIDGE NAME	COMMENTS	EXPECTED COMPLETION
6-250	Baileys Bridge Road	All sub structure works complete – superstructure works in progress	Late September 2023
59-1056	Gradys Creek – Grieves Crossing	Betterment funding deed not finalised. No further progress on this.	TBA
59-11123	Gradys Creek – Lamonds No.1	Design in progress.	TBA
141-62442	Kyogle Road – Little Back Creek	Design complete. Contractor planning to start site preparation work and side track construction in early September.	November / December 2023

### 4.3 ROUND 2 GROUP 1 – BRIDGES

There are three bridges in the Round 2 Program:

- Procurement in process to engage a designer for Paddys Flat Bridge.
- Structural steel for Duck and Babyl Creek bridges has been ordered.

## 5 OTHER BRIDGE REPLACEMENTS

EPAR submission made at the end of June 2023 for Risk Station Road Bridge and Sugar Glider Road. No further developments for these bridges.