



KYOGLE COUNCIL BRIDGE PROGRAM

MONTHLY STATUS REPORT 2022/2023

REPORTING MONTH: June 2023

REPORT DATE: 29/06/2023

PROGRESS SNAPSHOT

TOTAL NUMBER OF TIMBER BRIDGES REPLACED = 63 of 93 (67.7%)

FCB DEED PERIOD ELAPSED – 105 of 149 weeks (70.5%) Revised Deed Period

1 PURPOSE

The purpose of this report is to provide additional commentary on the progress of the Kyogle Council Bridge Replacement Program. For information on the status of each bridge refer to the Monthly Works Program Progress Report.

2 MONTHLY HIGHLIGHTS

Monthly Highlights for June:

- 2 bridges were opened to traffic in May (Collins Valley Road Bridges and Slaters Road Bridge)

3 RISKS TO DELIVERY PROGRAM

- Designs still not received for 6 bridges. This may delay the start of works for these bridges.

4 FIXING COUNTRY BRIDGES (FCB)

4.1 ROUND 1 GROUP 1 – KYOGLE COUNCIL MANAGED PROJECTS

4.1.1 BRIDGES

There are 70 bridges in the Group 1 FCB program. Forty-seven (47) of 70 have been replaced and opened to traffic.

The below table summarises bridges in the construction stage:

BRIDGE ID	BRIDGE NAME	COMMENTS	EXPECTED COMPLETION
35-322	Collins Valley Road – Lynchs Creek	Bridge works complete and road open to traffic. Road approach sealing remaining.	
223-363	MacQueens Road Bridge	Superstructure works in progress. Expected to be opened to Traffic in early July 2023.	Early July 2023
138-13999	Duck Creek - Allens Bridge	Abutment works complete. Bridge expected to be opened to Traffic in Early July.	Early July 2023
138-16101	Duck Creek Road - Tierneys No1 Bridge	Piling works complete and abutment works in progress.	Late July 2023
253-152	Slaters Road Bridge	All works complete – bridge opened to traffic in late June 2023	
22-346	Boorabee Creek Road - Crawford Bridge	Piling works complete – abutment works in progress.	August 2023

Bridge Program Monthly Status Report – June 2023

112-7844	Roseberry Creek Road – Bridge No.1	Piling works complete – abutment works in progress.	August 2023
125-74	Trentys Lane	Piling works in progress.	September 2023
80-2729	Brown Knob Road	Site preparation works in progress. New bridge to be built beside existing to reduce impacts to traffic.	September 2023
199-4694	Williams Road – Barker Bridge	Site Preparation Works in progress	Late August 2023

The next bridges planned for construction are:

- 31-97 Chestnut Road Varys Bridge
- 66-409 Gambleys Road Bridge
- 113-2687 Ryans Creek No.3 Bridge
- 50-4933 Needhams Road Eight Day Creek Bridge
- 112-8374 Roseberry Creek Comerford No.2

4.1.2 BRIDGE TO PIPES

Seven (7) of the eight (8) FCB bridge to pipe projects have been completed. The Station Road (256-9294) bridge to pipe replacement is programmed for late 2023 – all precast materials are on Station Road.

4.2 ROUND 1 GROUP 2 BRIDGES

There are six (6) bridges in Group 2. These have been Contracted to Ozwide Bridge Rail and Civil for Design and Construction. Updates on each bridge are in the table below:

BRIDGE ID	BRIDGE NAME	COMMENTS	EXPECTED COMPLETION
6-250	Baileys Bridge Road	Piling works complete. Contractor is focusing on completing Tims Lane and Old Cob O Corn before returning to this site.	August 2023
59-1056	Gradys Creek Road – Grieves Crossing	Rescoping of the project due to betterment funding. Betterment funding deed not finalised. No further progress on this.	TBA
59-11123	Gradys Creek Road – Lamonds No.1	Design in progress.	TBA
141-62442	Kyogle Road – Little Back Creek	Design in progress.	October 2023
103-1951	Old Cob O Corn Road	Abutment and Pier works complete. Working on Superstructure.	July 2023
92-218	Tims Lane Bridge	Abutment works complete. Girder installation has been delayed due to crane availability. Expected in early July.	July 2023

4.3 ROUND 2 GROUP 1 – BRIDGES

There are 3 bridges in the Round 2 Program. All three sites have been surveyed and geotechnical site investigation is complete. Once Geotechnical reports are issued the projects will progress to design.

5 OTHER BRIDGE REPLACEMENTS

Emergency Public Asset Reconstruction (EPAR) submission made at the end of June 2023 for Risk Station Road Bridge and Sugar Glider Road. Waiting on approval before progressing to design phase.