



KYOGLÉ COUNCIL BRIDGE PROGRAM MONTHLY STATUS REPORT 2023/2024

REPORTING MONTH: February 2024

REPORT DATE: 29/02/2024

PROGRESS SNAPSHOT

TOTAL NUMBER OF TIMBER BRIDGES REPLACED = 85 of 92 (92.4%)

FCB DEED PERIOD ELAPSED – 140 of 149 weeks (94.0%) Revised Deed Period

1 PURPOSE

The purpose of this report is to provide additional commentary on the progress of the Kyogle Council Bridge Replacement Program. For information on the status of each bridge refer to the Monthly Works Program Progress Report.

2 MONTHLY HIGHLIGHTS

- Three bridges opened to traffic during February
- Only seven bridges remaining in the FCB Round 1 Program

3 RISKS TO DELIVERY PROGRAM

- Precast Girder Manufacture and Delivery: Our precast supplier has been impacted by the recent wet weather. This has delayed their casting program. The supplier has indicated the girders for the Bean Creek, Phelps and Yabbra will not be delivered until mid to late April 2024. This will push completion of these bridges outside the Deed period. We have submitted an extension of time variation for these three projects to allow the open-to-traffic date at the end of June 2024.
- Weather conditions – wet weather is continuing to impact sites.

4 FIXING COUNTRY BRIDGES (FCB)

4.1 ROUND 1 GROUP 1 – KYOGLE COUNCIL MANAGED PROJECTS

4.1.1 BRIDGES

Sixty-four of 69 bridges have been replaced and opened to traffic. The below table summarises bridges in the construction stage:

BRIDGE ID	BRIDGE NAME	COMMENTS	EXPECTED COMPLETION
50-9824	Needhams Road	Bridge opened to traffic in late February 2024	Complete
66-409	Gambleys Road Bridge	Bridge opened to traffic in mid-February 2024. Some minor clean up works remaining.	Complete

Bridge Program Monthly Status Report – Feb 2024

115-1327	Rodgers Road – Winterons Bridge	Bridge opened to traffic in late February 2024.	Complete
265-257	Hansen Road	Piling works complete. Abutments in progress.	Mid-March 2024
152-494	Yabbra Road Bridge	Piling works in progress. Side track in place for alternate access.	May 2024
113-2687	Ryans Creek No.3 Bridge	Site preparation works in progress. Piling works programmed for 6 March start.	April 2024
291 - 315	Phelps Road Bridge	Piling materials delivered. Bridge crew will commence onsite after clean up at Rodgers Road.	May 2024
13-109	Bean Creek – Suffolks Bridge	Piling materials delivered. Bridge crew will commence onsite after completion at Hansen Road Bridge.	May 2024

4.1.2 BRIDGE TO PIPES

All bridge to pipe projects are complete.

4.2 ROUND 1 GROUP 2 BRIDGES

Ozwide Bridge Rail and Civil has been contracted for Design and Construction of the Group 2 bridges. Three of six bridges are completed and opened to traffic. Updates on the remaining bridges are in the table below:

BRIDGE ID	BRIDGE NAME	COMMENTS	EXPECTED COMPLETION
59-1056	Gradys Creek – Grieves Crossing	Design of new scope in progress. Survey works complete. Fisheries permit granted for access track works. Geotechnical investigation programmed for March 2024.	June 2025
59-11123	Gradys Creek – Lamonds No.1	Contractor has moved the start of construction to April 2024.	July 2024
141-62442	Kyogle Road – Little Back Creek	Bridge opened to traffic in late February. Clean up and line marking works remaining.	March 2024

4.3 ROUND 2 GROUP 1 – BRIDGES

There are three bridges in the FCB Round 2 Program:

- The final design for Paddys Flat Bridge is complete. Procurement required for construction materials and Environmental REF to be prepared for Fisheries Permit.
- Baby Creek and Duck Creek Bridges: Works still on track for mid-2024 start on site.

5 OTHER BRIDGE REPLACEMENTS

Final designs for Risk Road and Sugar Glider Road are expected in early March 2024.

No significant developments on the bridges in the \$12M TfNSW Regional Roads Program.