

Kyogle Council



Works Program Progress Report

March 2018

**Capital Works Report
Plant Acquisition and Sales
State Highways Ordered Works
Quarries Report**

NOTE: All financial data presented is unaudited at the date of presentation to Council

Capital Works Report

Cost Code	Project Description	Budget	Exp YTD	Status	External Income Budget	External Funding Partner
General Manager						
7112.703.	I.T. Capital Expenditure	102,160	106,541	To cover the cost of the implementation of the upgraded document management system (TRIM) and integration with existing corporate ledger and approvals system (Authority). Also to be used for Innovation fund project contribution. Innovation Fund Application successful. First stage underway.	(150,000)	Innovation Fund
Assets & Infrastructure Services						
W 743	Parks & Gardens Renewals	11,421	0	Replacement of seats and tables and water station at Bonalbo BBQ shelter Norman Johnson Oval, Water station Installed. Tables ordered, to be installed by end of April.		
W 887	Bonalbo BBQ Shelter	10,000	2,479	Table and chairs to be installed. Programmed for Feb/March 2018. Tables ordered, to be installed by end of April.		
W 951	Woodenbong Water Station	10,000	8,823	Provision of new water station near skate park and outdoor gym equipment. Water station installed. Completed November 2017.		

Cost Code	Project Description	Budget	Exp YTD	Status	External Income Budget	External Funding Partner
W 952	Kyogle Outdoor Gym	172,576	14,305	Project is being delivered in consultation with Quota, Lions, and Rotary clubs, outdoor gym equipment to be installed at three locations in Kyogle and modify amenities at Anzac Park to provide accessible toilet. Funding application successful under Social Housing Fund. Project scope includes provision of child proof fencing to enclose the playground equipment and some existing seating at Anzac Park, and pathways for access points. Fencing quotes currently being sourced. Additional funding approved under Stronger Country Communities (SCC) Fund. Gym equipment and solar bollards have arrived. Anzac Park fence has been ordered. Construction to commence April.	(48,000) (100,000)	SHCIF SCC
W 954	Kyogle Amphitheatre Stage	100,000	50	Project in partnership with the Kyogle and District Chamber of Commerce, concept for construction selected by Chamber, design inputs to be developed in consultation with local artists and performers before design is finalised and project plan prepared. Funding approved as part of SCC Fund. Designer engaged. Construction programmed to commence June.	(100,000)	SCC
W 955	Kyogle Labyrinth	40,000	0	Project to construct labyrinth at the Kyogle Recreation Reserve in partnership with the Friends of the Labyrinth Group. The group has provided the design inputs to allow preparation of concept design. Site location has been selected, preparation and public consideration of a formal Plan of Management for the Crown Reserve is required. Awaiting reserve plan of management.	(20,000)	SCC
W 755	MR 141 – Renewals	513,745	373,374	Stony Chute to Link Road segment primer sealed on 3 August 2017 – second seal required. Alcorns to Homeleigh Road complete December 2017.	(159,135)	BSP

Cost Code	Project Description	Budget	Exp YTD	Status	External Income Budget	External Funding Partner
W 756	MR 150 - Renewals	41,000	0	Works to be scoped and programmed with next maintenance grade. In progress expected completion April.		
W 930	MR 150 – Initial Seal	60,000	0	Funding to develop the design and business case around the sealing of the remaining gravel section of the Clarence Way south of the Bruxner Highway. Design and detailed estimate expected to be prepared by December 2017, stakeholder consultation required to formulate business case for funding opportunities will run concurrently. Project valued at \$5.5M over the next three years, with construction assumed over 2018/19 and 2019/20 and at 50% funding. Funding application lodged under BBR December 2017. Development of submission required prior to applying for further funding.		
W 758	MR 361 - Renewals	362,574	252,156	Heavy patch north of Culmaran Creek Rd, through Old Bonalbo completed September. Second coat seal and line marking for sections completed in 2017 between Woodenbong and Laurels.		
W 929	MR 361 – Renewal Woodenbong to Urbenville	369,726	342,039	From MJ Smith entrance south. Works Complete December 2017. Linemarking to be completed.	(184,863)	RRR
W 759	MR 544 – Renewals	200,935	201,847	Heavy Patching works started early August 2017. Heavy patching works at RVC border, Durhams Road completed. Further reseals to be completed early April.		
W 760	MR 622 – Renewals	61,030	54,974	Large failure east of Landfill fixed August 2017.		
W 502	Replace Guardrail	20,000	0	Works to be scoped and programmed.		
W 503	Rural Roads - Reseals	477,159	8,663	Afterlee Rd, Tabulam Rd and Ironpot Creek Road. Preparation works for 2018/19 to commence early April.		
W 505	S 94 Rural Roads Exp	134,195	27,118	Runnymede Rd, rehab Summerland Way towards railway crossing, heavy patch at landfill gate. Final Seal to complete in April.		

Cost Code	Project Description	Budget	Exp YTD	Status	External Income Budget	External Funding Partner
W 613	Ettrick Rd – Reconstruct 2km from Afterlee Road South	220,000	199,227	Works complete December 2017. Widening of approx. 600m.		
W 750	Blackspot – Tabulam Road	95,349	95,478	Road Construction completed during July 2017.		BSP funding in 2016/17
W 884	Sextonville Road rehab 1.02km from Bolan Road west	83,699	0	Heavy patching and improvements of Sextonville and MacDonaldis Bridge Road intersection commenced March 2018.		
W 885	Tabulam Road Rehab – 12.7 – 13.5 km	146,152	146,152	Works completed in July 2017.		
W 931	Culmaran Creek Road Upgrade	1,589,500	294	Funding over 2 years, project to upgrade road into major export industries. Includes bridge in 18/19. Funding assumed at 50% for the project. Council has been successful under the Fixing Country Roads round 2 that closed on 1 Sept 2017. Culmaran bridge funded through bridges renewal program round 3. Application successful. Works to commence in 2018. Total Project Cost = \$ 3,179,000 Design in progress. Geotech consultants for bridge engaged. Awaiting proposal for pavement investigation.	(712,500)	Round 3 of the Bridge Renewal Programme, 50/50 (\$398,000) External (\$60,000) Fixing Country Roads – (\$2,629,000)
W 933	Findon Creek Road Reconstruction	226,831	221,485	First 800m from Summerland Way. Completed in March 2018.		
W 934	Sealed Roads Rehabilitation 2018	699,825	522,129	Quarry Road completed in August 2017 and Horseshoe Creek Road Completed in January 2018. Works on Omagh Road completed in February 2018. Rehab Brindle Creek scheduled May.		
W 935	Black Spot Programme 2018	24,735	4,556	Projects awarded for Horseshoe Creek Road (24,375), Muli Muli internal roads from funding applications submitted in 2016, budgets to be reviewed. 2 new road safety audits have been undertaken for future works (Imbreys and Walters). Speed bumps to be installed in Muli Muli. Signage installed for Horseshoe creek. Costs to come in.	(24,735)	BSP

Cost Code	Project Description	Budget	Exp YTD	Status	External Income Budget	External Funding Partner
W 506	Rural Roads – Drainage Improvements	72,000	68,075	Works completed on Strains Rd and Dyraaba Rd in December 2017. Further works on Bennetts Road, Terrace Creek Road and Eden Creek Road completed in March.		
W 552	Initial Seal Afterlee/Dam Access Rd	129,199	8,989	Toonumbar Dam Access Road, final funding Agreement executed Oct 2016. Commenced Jan 2017, Roadworks completed July 2017. Official opening held Nov 2017. Bells Bay amenities still to be completed. State water has given permission for Council to undertake the works at Bells Bay.	(64,599)	FCD
W 749	Unsealed Roads Rehabilitation 2018	687,931	250,295	Roseberry Creek, Smiths Creek, Theresa Creek, Horseshoe Creek, Collins Valley and Sandy Creek, Collins Valley, Roseberry and Sandy Creek Complete. Works programmed Smiths Creek Road, Williams Road and Lofts Pinnacle Road.		
W 877	Simes/Forest Road resheet	35,212	13,255	Ongoing works and patch gravelling required during Gradys Creek Road bridge replacement closures. Repair Grid and removal of signs.		
W 886	Lillian Rock Road resheet	104,470	3,306	Upgrade of drainage and earthworks. Works programed for April 2018.		
W 936	Initial Seals 2018	1,145,000	754,744	Section of Lillian Rock Road between hairpin and Kyogle Road completed September.. Connection of isolated seal on Collins Creek Road completed October 2017. Blackhorse Road Complete December 2017. Completion of initial sealing on Afterlee Road (To commence April 2018) to join isolated seal.		
W 611	Causeway Replacements & Improvements	81,526	0	Brumby Plains Road causeway replacement programmed for May 2018. Other works to be scoped and programmed.		
W 687	Gradys Creek Road – Boyles No.2 Bridge 59-13985	42,636	10,811	Replacement bridge completed June 2017. Original bridge removal in progress.	(402,250)	BRP
W 721	Gradys Creek – Herds Bridge 59-5604	772,841	787,345	Bridge completed September 2017, Clean-up works in progress	(266,285)	BRP

Cost Code	Project Description	Budget	Exp YTD	Status	External Income Budget	External Funding Partner
W 748	Lions Road – Timber Bridge 179-586	576,500	493,635	30m ADF bridge unit. Detour via Gradys Creek low road. Bridge works in progress. Scheduled to open early April. Approaches to be completed under traffic control.	(392,945)	BRP
W 792	Gradys Creek – Boyles No.1 Bridge 59-5156	802,841	835,743	Completed March 2018. Original bridge removal in progress	(245,297)	BRP
W 793	Gradys Creek – Davies Bridge 59-6565	943,081	1,058,444	Completed December 2017	(308,418)	BRP
W 794	Gradys Creek – Murrays Bridge 59-10555	159,543	159,543	Bridge completed June 2017.	(313,949)	BRP
W 797	Sawpit Ck Bridge Timber Bridge to Concrete 120-20	600,100	406,368	Geotech and survey completed. Structure washed away by flood in April 2017. Tender awarded to Ozwide Bridge Rail and Civil. Works to commence December. Bridge open to traffic March 2018. Approaches to be completed April.	(624,024)	NDRRA
W 817	Mills Road – Causeway 178-335	90,000	0	Design options being reviewed, working with Fisheries on a suitable solution.		
W 818	Tabulam Road – Daleys Bridge 20-12723	31,681	31,681	Bridge complete August 2017. Official opening held 12 Sep 2017		
W 830	Back Creek Road Bridge 15-7428	640,000	490,083	30m ADF bridge. Works commenced August 2017. Bridge construction completed November 2017. Official opening 30 Jan 2018	(300,000)	LTIP
W 831	Lynches Creek Road Bridge 79-8529	990,000	0	Survey and Geotech investigation completed Nov 2016. Expected to start 2018. Designs to be finalised. Possible Works in Progress at EOFY.	(495,000)	LTIP
W 832	Lynches Creek Road Bridge 79-9414	900,000	0	Geotech investigation completed Nov 2016, survey to be completed. Expected to start 2018. Designs to be finalised. Possible Works in Progress at EOFY.	(450,000)	LTIP
W 833	Williams Road Bridge 199-6803	610,000	371,991	Andrews Bridge Survey completed Feb 2017. Geotech completed Nov 2016. Final design completed based on 30m ADF bridge unit. Piling complete.		

Cost Code	Project Description	Budget	Exp YTD	Status	External Income Budget	External Funding Partner
W 834	Williams Road Bridge 199-3868	710,000	411,073	Ottery Bridge, Leycester Creek Survey completed Feb 2017. Geotech completed Nov 2016. Final design completed based on 40m ADF bridge unit. Construction commenced December 2017. Structure damaged by flood in April 2017. Batter protection completed, abutment construction in progress.		NDRRA
W 835	Williams Road Bridge 199-3849	240,000	226,985	Frenchs Bridge, Frenchs Creek Final design completed using a 10m long ADF bridge unit. Piling commenced December 2017. In conjunction with Otterys Bridge. Structure damaged by flood in April 2017. Batter protection completed, abutment construction in progress.		NDRRA
W 836	Williams Road Bridge 199-8973	610,000	270,940	Marr Bridge, Survey completed Feb 2017. Geotech completed Nov 2016. Final design completed based on 30m ADF bridge unit. Piling completed		
W 837	Williams Road Bridge 199-2229	710,000	7,500	Mitchell Bridge, Leycester Creek Survey completed Feb 2017. Geotech completed Nov 2016. Final design complete based on 45m ADF bridge unit. Construction 2018. Work Cannot commence until Robotham bridge (closed due to flood damage) is replaced. Possible revote.		
W 838	Afterlee Road Bridge 2-15651	623,000	116,322	Christensens Bridge, Cob O Corn Creek Survey and bridge alignment design completed. Geotech completed Nov 2016. Final design complete based on 25m ADF bridge unit. Construction 2018. Successful funding application under Bridge Renewal Programme. Possible Works in Progress at EOFY.	(311, 500)	Round 3 of the Bridge Renewal Programme, 50/50

Cost Code	Project Description	Budget	Exp YTD	Status	External Income Budget	External Funding Partner
W 839	Collins Creek Road Bridge 27-16640	606,453	563,082	Collins Creek Bridge, Collins Creek Survey and bridge alignment design completed. Geotech completed Nov 2016. Final design completed based on 25m ADF bridge unit. Structure destroyed by flood in April 2017, temporary bridge in place, claim for restoration costs lodged in May 2017, approved June 2017 to the value of \$624,599. Bridge completed November 2017.	(624,599)	NDRRA
W 840	Ettrick Road Bridge 45-5967	460,000	234,911	Somerville Bridge, Survey completed. Geotech completed Nov 2016. Final design complete based on 25m ADF bridge unit. Piling completed. Construction scheduled to commence late April. Detour via Pines Road /Edenville Road during closure.	(230,000)	LTIP
W 854	Needhams Road Bridge 50-220	24,607	0	Needhams Bridge, Tooloom Creek Survey and bridge alignment design completed. Geotech completed Nov 2016. Final design to be developed. Forestry advise desire to commence logging in 2017/18 financial year. Funds from 2017 included for consideration in revotes. Successful funding application under round 3 of Bridge Renewal Programme 2017. Designer to be engaged.	(435,000) (435,000) (30,000)	FCR BRP Industry (construction programmed for 2019/20)
W 944	Afterlee Road – Timber bridge to Pipes 2-20386	100,000	84,770	Survey and design finalised. Works Complete February 2018.		
W 945	Old Dyraaba Road – Timber Bridge to Pipes 87-11949	150,000	179	Standard Council bridge to be used. Works programmed in June 2018.		
W 946	Deep Creek Road – Bridge to Pipes 44-529	93,000	95,034	Works complete January 2018. Seal to complete.		
W 947	Nolans Road – Bridge to Pipes 101-786	48,000	46,251	Works complete December 2018.		
W 948	Pines Road – Bridge to Pipes 46-6822	39,000	37,494	Works complete January 2018.		

Cost Code	Project Description	Budget	Exp YTD	Status	External Income Budget	External Funding Partner
W 960	McClellands Road bridge replacement	404,520	299,768	Structure destroyed by flood in April 2017, Replacement funded under NDRRA. Geotechnical Investigation Complete early August. Design and Construct tender closed on 1 September 2017. Tender awarded to Ozwide Bridge Rail and Civil Pty Ltd. Approaches to be sealed April.	(404,520)	NDRRA
W 966	Capeen Creek Slip	44,120	23,612	Completed in November 2017.		NDRRA
W 985	Williams Road Bridge 199-1786	895,253	56,180	Robothams Bridge Ozwide Bridge Rail and Civil awarded works. Design plans to be finalised. Bridge demolition commenced in March 2018.	(895,253)	NDRRA
W 991	Birneys Bridge 199-4271	264,134	0	Major repairs funded under NDRRA. Works to be programmed.	(264,134)	NDRRA
W 314	Woodenbong Street Reseals	12,511	12,511	Completed in January 2018, in conjunction with W939.		
W 320	Bonalbo Street Reseals	73,728	77,094	Rehabilitate streets in Bonalbo - Oak and Gill Street. Tidy up previous works performed on Sandilands St. Completed August 2017. Final seal to be scheduled for FY18/19.		
W 491	Footpaths	106,870	36,671	Bonalbo main street footpath replacement and extension to dog statue completed. Funding for the connection of the Bonalbo Hospital to existing footpath network approved by NSW Gov (\$25,000). Works programmed for April 2018.	(25,000)	NSW Gov
W 493	Kerb & Guttering	926	767	New kerb and guttering (included in Geneva Street/Edward Lane budget, see W496). Kerb installed late October 2017.		
W 495	Kyogle Resurfacing	55,476	55,476	Irwin St, Hill St, Chauvel St, Gardner Ln, Wyndham St and Merrigan St. Completed in November 2017.		
W 496	Reconstruct Geneva Street to Irwin Street	557,344	560,693	Edward Lane extension, reconstruction of Geneva St and resurfacing of top of Irwin St and Hill St. Completed December 2017.		
W 497	Villages – Initial Sealing	109,740	68,946	Sealing of unsealed roads in Old Grevillia. Works completed. Costs to come in.		
W 821	Reconstruct May St – Irwin to Campbell	100,000	0	Survey and design to be completed. To be programmed.		

Cost Code	Project Description	Budget	Exp YTD	Status	External Income Budget	External Funding Partner
W 822	Reconstruct Wyndham St – from Short St East	65,000	114,703	Completed December 2017.		
W 823	Village & LGA Signage Upgrades	339,220	10,377	Branding exercise to be completed first, then signage replacements scoped and programmed. Replacements to allow for revamp of community service group signage and space for temporary event signage. Branding competition started Dec 2016 and results presented to Councils Mar 2017 meeting. Brief for graphic artists prepared sent out early May to develop the brand concepts for further review by Council. Local designer AJL Design successful consultant, commenced June 2017. Initial concepts presented to Councillor workshop in June 2017. Awaiting proposal from local aboriginal artists before proceeding with next phase of design.		
W825	Visions of the Villages	120,000	59,500	To run concurrently with rebranding exercise, brief for external consultant to facilitate the process being prepared. To be delivered in conjunction with SCC funding which has been requested. First round of meetings completed. Second round to completed in Feb 2018. Master plans in draft form.		
W 937	Kyogle – Reconstruct Donald Street	45,000	0	To be completed in conjunction with W216 drainage works. To be programmed. Possible Works in progress at EOFY.		
W 938	Bonalbo – Resurfacing	51,830	12,302	Final seal to be completed.		
W 939	Woodenbong – Resurfacing	51,830	48,483	Works complete January 2018.		
W 941	Greening Kyogle Main Street	180,000	0	Scope of works includes provision of street trees and garden beds around blisters at Stratheden Street and Geneva Street. Design concepts to be developed in consultation with the Chamber of Commerce and Tidy Towns. Funding approved under SCC. Shrubbery selection ongoing. Initial scoping and investigations have been completed.	(100,000)	SCCF

Cost Code	Project Description	Budget	Exp YTD	Status	External Income Budget	External Funding Partner
W 989	Bus Shelters	33,000	0	Materials delivered, fabrication complete. Programmed for April.	(33,000)	CPTIGS
W 216	Junction Street / Curtois Street Drainage	67,785	0	Extension of works previously completed between Kyogle Road and Junction Street. Design completed. To be programmed in conjunction with W937.		
W 220	Kyogle Drainage Upgrade – Wyndham St (Groom to Short St)	56,000	62,036	Completed late November 2017.		
W 942	Groom Street – Drainage Upgrade	40,000	1,128	Extension of piped drainage system from Rous Street to Roseberry Street via Groom Street. Design completed. To be programmed.		
W 943	Drainage Renewals	160,000	28,844	Pipes installed behind Kyo SES. CCTV inspection of 3km of stormwater pipe completed. Large stormwater pipe under pool to be relined commencing June.		
W 880	Tabulam Flood Study	88,744	0	Funds in budget for Tabulam Flood Study/Plan. Advised of successful application for funding under the Floodplain Management Program, \$88,744 total project cost with \$70,995 in grant funding (80%). Jacobs engaged to undertake study. Steering committee has been established and study has commenced. Expected to be completed mid 2019.	(70,995)	FPRMP
W 236	Kyogle Off Stream Storage	17,000	26,845	Completed July 2017.		
W 282	New Services – Kyogle Water	5,000	4,371	Ongoing		
W 284	New Services – Woodenbong Water	5,000	4,466	Ongoing		
W 478	Water Supply Renewals	80,450	559	Valve replacement corner of Saville and Norledge Streets		

Cost Code	Project Description	Budget	Exp YTD	Status	External Income Budget	External Funding Partner
W 480	Kyogle WTP Upgrade	1,225,525	1,177,007	Works to upgrade water treatment plant under NSW Public Works managed Contract No. 1400438 awarded to CNF and Associates, partnering with local contractors FE Marsh and Co and Thearle Electrical. Works in progress and expected to be completed Sept 2017 for this component of the contract. Pressure filter system testing and commissioning April 2017, raw water inlet and electrical works in progress. Clear water pump station completed July 2017, gravity filters commenced August 2017. Practical completion reached February 2018. Final commissioning in April 2018.	(1,429,999)	WSR
W 663	Kyogle Raw Water PS Modifications	25,559	18,000	Works to upgrade raw water pumping station under NSW Public Works managed Contract No. 1400438 awarded to CNF and Associates, partnering with local contractors FE Marsh and Co and Thearle. Pump replacement completed June 2017, remaining works completed September 2017. Defects rectification to be completed April 2018.	(142,065)	WSR
W 814	Bonalbo Dam Safety Works	3,750	3,384	NSW Public Works Water Solutions engaged to undertake Piping Risk Assessment as required by the Dams Safety Committee. Probable Loss of Life report completed Jan 2017; final Piping Risk Assessment report received July 2017. Review scope of works required for improvements and Dam Safety Committee requirements.		
W 815	Replace Geneva Reservoir Roof	5,565	5,279	Completed June 2017		
W 866	Geneva Street Water Mains Replacement	105,085	133,252	Water main replacement completed end September 2017		
W 476	Sewer System Renewals	884,626	654,284	UV lining works completed. November 2017. CCTV works completed on 15km on sewer pipe. Additional PVC lining works to be completed June/July.		

Cost Code	Project Description	Budget	Exp YTD	Status	External Income Budget	External Funding Partner
W 603	Quarry Rehabilitation	30,000	10,225	Ongoing rehabilitation works at various quarries.		
W 677	Cemeteries Improvements	5,204	0	Tabulam Cemetery fence completed March 2018.		
87540.730.	Building Works	87,119	25,537	Provision of new storage sheds to eliminate need for shipping containers at Kyogle depot. In progress		
W 678	Pool Improvements	31,421	26,191	Painting of Woodenbong pool and filter pipe complete. Bonalbo filter pipe repairs programmed for June 2018.		
W 950	Kyogle Pool – Electric BBQ	10,000	9,745	Electric BBQ at the Kyogle swimming pool complex. BBQ ordered works completed September 2017.		
W 337	KMI Hall Refurbishment	640,000	3,502	Design plans and specifications completed.. Application successful under new Building Better Regions Fund and SCC Fund. Tenders called report to April Meeting.	(270,000) (220,000)	BBR SCCF
W 481	Community Buildings Capital	86,509	47,587	TNW engaged July 2017. Demolition completed October 2017. Commemorative plaque to be installed at Cedar Point Hall.		
W 779	Kyogle Museum Project	500,240	282,194	TNW engaged July 2017. Construction is in progress.	(346,480)	Kyogle and District Historical Society
W 819	Kyogle Caravan Park Improvements	302,529	29,611	Electrical improvements and new BBQ installed Dec 2016. Works on caretakers house completed August 2017. Works Completed. Additional funding is for cabins on the caravan park under the Stronger Country Communities Fund, budget \$280,000. Project still in planning, awaiting finalisation of Plan of Management for Reserve.	(170,000)	A total of \$86,095 in funding was provided under the PRMF for the project. \$170,000 SCCF

Cost Code	Project Description	Budget	Exp YTD	Status	External Income Budget	External Funding Partner
W 956	Kyogle Pool Redevelopment	500,000	0	Project over 2 years to see the design for an indoor sports stadium, gym, amenities and enclosing and heating of the existing medium sized pool. Construction to be staged to allow gym and enclosing of pool in stage 1, indoor sports stadium stage 2. Funding approved as part of SCC Fund and Federal Government election promise. Public works engaged to manage design tender.	(154,336) (125,000)	SCCF \$154,336 Election promise from Kevin Hogan MP, total funding is \$250,000 over 2 years.
W 957	Woodenbong Rec Reserve Toilet Extension	100,000	0	Extension of the amenities block at the Woodenbong Recreation reserve. Design inputs to be developed in consultation with the Woodenbong Progress Association. Construction to be programmed. Tenders to be called April.	(100,000)	SCCF 100,000
8070.730	Kyogle Rural Fire Services Building	445,185	303,889	Project funded by the RFS. Site selected and ARTC lease obtained by Council. Site works completed by council crews. Tender awarded to AGS Commercial in Sept 2017.. Construction in progress. Expected to be completed early April.	(445,185)	RFS
8080.700	Kyogle SES Shed Extensions	24,861	41,415	Completed in June 2017. Officially opened September 2017.	(224,458)	Kyogle SES Contribution
8080.730	Tabulam SES Building	7,037	8,015	Original scope of works completed April 2017. Officially opened September 2017.	(60,000)	Tabulam SES Contribution
Planning & Environmental Services						
W 485	Landfill Rehabilitation	469,240	136,935	External funding received in 2014/15. EPA funding has been approved for carry over to 2017/2018 (total grant \$320,000). MJ Smith Ground Preparation has commenced works for transfer station.	(320,000)	EPA

Cost Code	Project Description	Budget	Exp YTD	Status	External Income Budget	External Funding Partner
W 486	Kyogle Landfill Improvements	80,000	0	Funds allocated for stormwater and leachate management improvement works. Review of monitoring data has been carried. Exact nature of on-ground works to be determined following EPA directions.		
W 741	Transfer Station Improvements	100,000	0	Funds allocated for improvements to transfer stations west of the range. Recent safety audits carried out to assist with scoping of works. Scope of works to be finalised April 2018.		
8040.730.	Animal Control Building Works	11,385	0	For improvements to dog exercise area and on-site sewerage system at the pound. Scope of works finalised March 2018.		

Funding Partner Abbreviations;

- BSP – Black Spot Program (NSW and Australian Governments)
- R2R – Federal Roads to Recovery Program
- FPRM – Floodplain Risk Management Program (NSW and Australian Governments)
- S&R – NSW Sport and Recreation
- RRR – NSW Regional Roads Repair Program
- BRP – Federal Bridge Renewal Programme
- FCD – Federal Community Development Grants Program
- SCP – Federal Stronger Communities Programme
- NSR – Federal National Stronger Regions Fund
- FCR – NSW Fixing Country Roads
- OEH – EPA Waste Levee Funding
- BRCC – Building Resilience to Climate Change Funding
- SRP – Safer Roads Program NSW Government
- FDR – Flood Damage Restoration (NSW and Australian Governments)
- PRMF – NSW Government Public Reserves Management Fund Program

- WSR – NSW Water Security for Regions (RESTART)
- ERR – Environmental Restoration and Rehabilitation Grants Program (NSW Environmental Trust)
- HAG – Habitat Action Grant (NSW Recreational Fishing Trust)
- NDRRA – Natural Disaster Relief and Recovery Arrangements (NSW/AUS)
- RFS – NSW Rural Fire Service
- BBR – Building Better Regions was NSR
- SCCF – Stronger Country Communities Fund
- LTIP – Land Transport Infrastructure Projects
- CPTIGS – Country Passenger Transport Infrastructure Grants Scheme
- SHCIF – Social Housing Community Improvement Fund

Plant Acquisition and Sales

Description of plant to be replaced	To be replaced with	Estimated Cost			Actual Cost		
		Purchase	Trade	Net	Purchase	Trade	Net
<u>LIGHT VEHICLES- 16 vehicles</u>	Light vehicles	561000	303000	258000	601,728	336,091	265,637
<u>HEAVY PLANT</u>							
Excavator	Excavator	250000	60000	190000	270,227	60,000	210,227
Truck	Truck P/Mover	230000	70000	160000	209,612	51,455	209,612
Truck	Truck Tipper	250000	70000	180000			
Truck	Truck Tipper	250000	70000	180000			
Truck	Truck Em. Res.	125000	0	125000	71,818		71,818
Lawn Tractor	Lawn Tractor	20000	5000	15000	17,727		17,727
PA Mower – W/Bong	Lawn Tractor	20000	5000	15000	18,091		17,727
PA Mower - Wiangaree	Lawn Tractor	20000	0	20000	17,727		17,727
New Item	Am. Trailer	26666	0	26666	23,910		23,910
New Item	Am. Trailer	26667	0	26667	29,015		29,015
New Item	Am. Trailer	26667	0	26667	29,905		29,905
Tractor 16/17 Sale						17,978	-17,978
	Sub Total	1225000	280000	945000	688,033	129,433	558,600
<u>SMALL PLANT</u>							
Miscellaneous	Equivalent units	50,000	0	50,000	41,209	2,974	38,235
	Sub Total	50,000	0	50,000	41,209	2,974	38,235
	TOTAL	1836000	583000	1253000	1,330,970	468,497	862,472

State Highways Ordered Works

Work Order	Project Description	Work Order Value	Income Life to Date	Expenditure Life to Date	Expenditure YTD	Project Status
W 881	119 – 083 – Fairymount Survey Edge Lines	7,350	5,513	5,982	2,083	Ongoing survey of Fairy mount Bridge approaches. Works Completed.
W 906	140 – 083 – Summerland Way Diesel Spill	24,721	24,721	22,977	6,654	Works completed.
W 911	137 – 083 – Reseal Program 2016 / 2017	45,609	51,231	36,688	2,331	Bitumen Resealing on Summerland Way. Works completed.
W 916	136_2 – 016 – Theresa Creek Rehab	566,409	616,046	586,630	323,901	Rehabilitation works on Bruxner Highway near Theresa Creek Road Intersection. Works Complete.
W 927	143 – 083 – Strongs Road Culvert	88,318	114,534	122,274	50,278	Culvert Duplication at Fairy Hill – Summerland Way. Works completed.
W 949	144 – 083 – Culvert Rehabilitation	98,122	98,128	98,854	58,387	Culvert 947 replacement North of Woodenbong on Summerland Way. Works Completed.
W 980	148 - 083 – Heavy Patching 2017 / 2018	254,314	158,465	158,764	158,764	Heavy Patching works on Summerland Way. Heavy Patching for 2017/2018 reseal program complete. Further works to be scoped. Progress claim submitted for \$158K
W 981	154 – 083 – Reseals 2017 / 2018	306,079	0	236,915	236,915	Works in progress. Line Marking Remaining
W 982	153 – 016 – Reseals 2017 / 2018	83,371	0	70,036	70,036	Works in progress. Line Marking Remaining

Work Order	Project Description	Work Order Value	Income Life to Date	Expenditure Life to Date	Expenditure YTD	Project Status
W 983	155 – 083 – Reseal Hilderbrands 2017 / 2018	87,126	0	78,890	78,890	Works Completed March 2018. Claim to be submitted
W 986	150 – 083 – Slope Investigation Seg. 8860	5,500	5,500	3,308	3,308	Slope investigation at Gabion Wall - works completed, claim submitted
W 987	149 – 016 – Sandilands Rest Area Seg. 5450	48,484	0	28,016	28,016	Installation of new table and picnic setting and rehabilitation of rest area pavement. Claim to be submitted
W 988	151 – 083 – Reseal Preparation Work	48,584	0	24,698	24,698	Shoulder grading and cracking sealing prior to reseal works. Works complete. Claim to be submitted
W 993	152 - 016 – Culvert 516366 Replacement	69,785	69,785	56,836	56,836	Works Complete. Claim submitted.
W 996	TBA – 016 – Heavy Patch Mallanganee Range	30,640	0	31,083	31,083	Works Complete. Claim to be submitted.
W 1000	157 – 083 - Glen Forest Rehabilitation Works	1,014,240	0	5,575	5,575	Project Planning and Procurement in Process. Works commenced in March 2018.
	Totals	2,778,652	1,143,923	1,568,950	1,139,179	

Quarries Report

Description	Budget	YTD	Notes
<u>MILLERS</u>			
SALES	185,080	116,331	Approximately 11,665 ton stockpiled on site.
COST OF SALES	171,067	111,930	
NET PROFIT / (LOSS)	14,013	4,401	
<u>MEDHURSTS</u>			
SALES	126,866	113,560	Approximately 11,997 ton stockpiled on site.
COST OF SALES	50,150	-172,444	
NET PROFIT / (LOSS)	16,716	286,004	
<u>GRIFFITHS</u>			
SALES	124,453	89,384	Approximately 1,373 ton stockpiled on site. Crushing scheduled for April 2018.
COST OF SALES	70,840	50,783	
NET PROFIT / (LOSS)	18,613	38,601	
<u>LLOYDS</u>			
SALES	97,272	82,572	Approximately 3,043 ton stockpiled on site.
COST OF SALES	50,454	28,949	
NET PROFIT / (LOSS)	11,818	53,623	
<u>SUMMARY</u>			
SALES	533,671	401,847	
COST OF SALES	342,511	19,218	
NET PROFIT / (LOSS)	191,160	382,629	
<u>OTHER</u>			
NIL			