

# Kyogle Council



## **Works Program Progress Report March 2022**

**Capital Works Report  
Plant Acquisition and Sales  
State Highways Ordered Works  
Quarries Report**

NOTE: All financial data presented is unaudited at the date of presentation to Council

Cost Code	Project Description	Budget	Exp. as at 18/03/2022)	Status	External Income Budget	External Funding Partner
<b>General Manager</b>						
7112.0703	IT Capital Expenditure	100,163	0	Replacement and improvements to computers and server equipment.		
	<b>Total</b>	<b>100,163</b>	<b>0</b>			
<b>Assets &amp; Infrastructure Services</b>						
<b>Crown Reserves</b>		<b>1,224,357</b>	<b>80,823</b>			
1038	Kyogle Rifle Range Improvements	7,511	8,265	Kyogle Rifle Range Improvements including shade structures, amenities and accessibility improvements. Design has been reviewed and accepted by NSW Firearms Registry October 2019. Works completed.	75,000	SCCF Round 2
1040	Tabulam Hall Improvements	1,041	0	Tabulam Hall Improvements include interior painting, floor polishing, electrical and lighting upgrade and kitchen and storeroom upgrade Completed	50,000	SCCF Round 2
1045	Mummulgum Hall Amenities	10,000	0	Project rescope due to new Hall Committee request, November 2019. Mummulgum Hall Improvements including installation of a new rainwater tank, refurb of existing toilets, new septic system and electrical works. Works completed September 2020.	50,000	SCCF Round 2
1169	Kyogle Showground Amenities	8,344	16,476	Public Works currently managing contract to replace main amenities and demolish secondary "grandstand" amenities (completed September 2020). SCCF funding is being used to replace the secondary amenities with a new smaller amenities building to match the new main amenities building, and the remaining repairs to the bar amenities and pathways will then be completed. Construction of secondary amenities commenced October 2020 and completed in December 2020. Minor works to the amenities near the Bar area were completed in September to finalise project.	110,000	SCCF Round 3

Cost Code	Project Description	Budget	Exp. as at 18/03/2022)	Status	External Income Budget	External Funding Partner
1331	Toonumbar Waters Retreat	645,000	0	Funding Agreement signed May 2021. General Manager met with WaterNSW operational staff on 17-2-2022 to inspect the facility and discuss what was needed to finalise the scope of works. Plans for the facility were shared, and WaterNSW to provide Quantity Surveyors Report, Council reviewing on-site sewerage system and water supply requirements, electrical inspections and testing to be undertaken prior to commissioning building inspections and preparation of detailed scope of works. WaterNSW have issued draft MoU in February 2022, which is to be reviewed to include the lease of Bells Bay campground and one of the residences as part of the final Expression of Interest process.	330,000 315,000	Cross Border Fund WaterNSW
1355	Kyogle Shooting Range	250,000	0	Successful grant application announced Jan 2022. Scope of works is enhancements to the newly re-designed range to improve accessibility and amenity. New undercover marshalling area, concrete footpaths, partition walls to provide for additional activities and larger firing line. Waiting for deed to be executed.	250,000	NSW Regional Sports Facility Fund
1357	Tabulam Racecourse	100,000	51,882	Successful grant application announced Feb 2022. Scope of works is new jockey rooms in partnership with Tabulam Raceclub and Racecourse Land Managers.	100,000	SCCF Round 4
1358	Kyogle High School Lighting	106,825	0	Successful grant application announced Feb 2022. Scope of works is improvements to the sports grounds lighting, as well as drainage and other minor improvements. Lighting works to commence in March/April.	106,825	SCCF Round 4
1227	Weed Control Kyogle Rec Ground ( CRIF )	12,000	4,200	Reveg/Weed Control works in the Kyogle Rec Reserve. Works completed March 2022. Costs to come in.	12,000	CRIF
1228	Upgrade Wiangaree Hall ( CRIF )	83,636	0	Upgrade to Access, Deck, Yards and Painting Hall.	83,636	CRIF
<b>Parks and Gardens</b>		<b>2,768,700</b>	<b>1,233,855</b>			
743	Renewals	163,320	114,143	Drainage, Flag poles, and plaque slab for light horse memorial Works Completed September 2021. Labyrinth irrigation project completed Dec 2021. Remaining budget to be distributed across other current projects.		

Cost Code	Project Description	Budget	Exp. as at 18/03/2022)	Status	External Income Budget	External Funding Partner
1027	Mallanganee Sports Ground	10,000	7,437	Playing surface repair of the Rugby field completed after the lights went in last year.		
1030	Tabulam Sports Ground Improvements	4,787	1,412	Tabulam Sports Ground improvements including refurbishment of the existing amenities building, replacement of the existing basketball hoop (Completed), expansion of the skate park, additional oval seating (Completed), installation of outdoor gym equipment (Completed).	50,000	SCCF Round 2
1102	Fairymount Land Acquisition	118,500	40,820	Formal negotiations with land owners in progress. Proposed acquisition area has been determined. Report to Council September 2020 meeting to confirm sale agreement. Formal acquisition process in progress October 2020. Agreement with landowners for acquisition executed November 2020. Surveying completed. Fencing contractor engaged and on site, completed in August 2021. Survey work commenced September 2021 and draft plan of subdivision submitted for review in January 2022, finalised in February and sent on for signing.		
1170	Kyogle Mountain Bike Trails	3,878	0	New Pump Track at Anzac Park completed in June 2020. Kids are pumped. New trails at Kyogle Mountain Bike Park to be delivered in partnership with the Kyogle Mountain Bike Club, works commenced August 2020, all track construction completed in October 2020. Remaining scope of works is workshop with club, with first workshop completed in April and last one to be delivered in July 2021.	118,371	SCCF Round 3
1171	Tabulam Light Horse Memorial	21,000	20,943	Sculptures ordered. Site preparation commenced April 2021. To be completed in conjunction with W1030, practical completed in June 2021, waiting for plaque from community group to finalise project.	50,000	SCCF Round 3
1203	Woodenbong Sports Reserve	109,589	127,531	Being delivered in conjunction with W1032. Funding Agreement and Work Plans completed and Executed August 2020. Scope includes pump track, amenities refurb and path extension. Pump track completed October 2020. Due to work loads Contractor was changed May, New Contractor engaged for the amenities refurbishment and footpath Commence late August 2021. Refurbishment existing amenities completed Dec 2021. Footpath completed behind pool.	181,156	LRCIP

Cost Code	Project Description	Budget	Exp. as at 18/03/2022)	Status	External Income Budget	External Funding Partner
1204	Kyogle Anzac Park	48,740	14,641	Scope includes Lights, BBQ, shade sail for playground. Shade sail completed June 2021. BBQ installed Sept 2021. Lighting options currently being discussed with Essential Energy.	78,000	LRCIP
1205	Bonalbo NJ Park	211,583	159,727	Pump track completed Nov 2020. Lighting upgrade awarded, posts are in and targeting completion March/April 2022.	280,000	LRCIP
1206	Tabulam Sports Ground	76,154	71,592	Funding Agreement and Work Plans completed and Executed August 2020. Pump track (completed October 2020), new disabled toilet completed July 2021.	170,000	LRCIP
1207	Mallanganee Sports Ground	103,103	108,439	Funding Agreement and Work Plans completed and Executed August 2020. Scope is lighting upgrades, contractor engaged April 2021. Lights and posts installed, commissioning and new mains completed mid September	130,000	LRCIP
1208	Old Bonalbo Reserve	76,497	118,002	Funding Agreement and Work Plans completed and Executed August 2020. Carparking, resurface tennis court, improve multipurpose area. Design completed April 2021. Fencing contractor Completed May 2021, earthworks and concrete contractor to Competed May 2021, resurfacing contractor postponed due to professional advice to commence early September 2021. Carpark & Drainage Works Completed Mid September, project cost includes drainage and roadworks to be covered by Urban Streets and Drainage budget areas.	160,000	LRCIP
1211	Tabulam & Bonalbo Memorial Benches	0	300	Seats ordered, installation at Bonalbo completed April 2021, Tabulam completed in December 2021.		
1232	Tabulam Sports Ground	606,548	261,839	LRCIP Phase 2, scope approved March 2021. Internal renovation of existing kiosk and club house Completed August 2021, Electrical and shelter completed Mid September. Shade structure for playground is in progress. New tables and seats to be ordered.	285,000 340,000	LRCIP BLERF
1233	Woodenbong Sports Ground	690,001	79,730	LRCIP Phase 2 and BLERF. Scope includes pool fencing, mural on main pool building, top-dressing sports fields, new playground equipment and shade sail, new goal posts and new lights. Pool fencing Completed August 2021. Mural completed Dec 2021. Playground contractor engaged. Lighting and field design in progress.	50,000 630,000	LRCIP BLERF

Cost Code	Project Description	Budget	Exp. as at 18/03/2022)	Status	External Income Budget	External Funding Partner
1234	Bonalbo NJ Oval	225,000	107,299	LRCIP Phase 2 and BLERF. Contractor pricing to Clean and Dredge stormwater dam. Contractor Completed pool fencing August 2021. Shade sail installed October 2021. Aerator fountain ordered. Viewing platform designed, materials being sourced.	215,000 10,000	LRCIP BLERF
1359	Mallanganee Sports Ground	300,000	0	Successful grant application announced Feb 2022. Scope of works is new amenities and grandstand at sports ground. Design and Procurement in progress.	300,000	SCCF 4

Regional Roads and Bridges		5,649,875	4,997,602			
756	Clarence Way (south) - MR 150 - Renewals	44,157	0	Minor repairs to be completed in May 2022.		
1218	HVSPP - MR 361 Urbenville to Woodenbong	4,207,774	4,049,412	Full upgrade of Clarence Way between Urbenville and Woodenbong - approximately 12km. Works commenced Feb 2021. 1km section between Muli Muli and Woodenbong sealed early April 2021. Watermain relocation completed. Urbenville end completed. One remaining segment to complete. Investigation of premature failures in progress preliminary results expected end February. Report expected early April. Sacrificial bitumen sealing works in late February near houses to suppress dust.	2,000,000 3,000,000	HVSPP SRP
1335	Clarence Way MR 361 - Repair Program	377,522	18,176	Rehabilitation at Sandilands. In conjunction with W1337. Works in Progress. Completion planned for June. (flood delay)	188,761	RRR
1337	Clarence Way MR 361 - Sandilands	778,554	616,820	Section from Little Creek Bridge north 1km. In conjunction with RRR project. Works in progress. Completion planned for June. (flood delay)	778,554	FCR
759	Bentley Road - MR 544 - Renewals	0	0			
760	Mount Lindesay Road - MR 622 - Renewals	101,868	99,165	Heavy patches and drainage works complete in November 2021.		
1093	Alcocks Bridge 544-2607	140,000	146,051	Fixing Country Roads. Proposed precast integral bridge. Bridge works completed June 2021. Guardrail installation completed.	377,000	FCR
1351	Flood - December 2021 - Emergency Works	0	13,943	Completed, claim in progress.		
1379	Flood - February 2022 - Emergency Works	0	54,035	In progress.		
<b>Rural Roads</b>		<b>9,707,572</b>	<b>6,450,271</b>			
502	Rural Roads - Guardrail	21,744	0	To be combined with next year's budget.		

Cost Code	Project Description	Budget	Exp. as at 18/03/2022)	Status	External Income Budget	External Funding Partner
503	Rural Roads - Reseals	573,232	167,772	Planned for Lillian Rock Rd, Fawcett Plains Rd, Ettrick Rd, Hayes Rd, Sextonville Rd, Gradys Creek Rd. Works planned for early 2022. Preparation works in progress, Sealing works programmed for end of sealing season (April).		
505	S94 Rural Rds Exp	3,210	0	No works programmed.		
934	Sealed Roads Rehabilitation	468,241	120,624	Ettrick Rd section completed September 2021. Remaining scope to be assessed as part of flood response and recovery prioritisation.		
1195	Afterlee Road	2,274,190	2,266,694	Upgrade deteriorated sections between Ettrick Rd and Brown Knob Rd. Initial culvert works completed. Works completed through to Eden Creek Road. Works complete.	2,068,243	FLR
1196	Lions Road	43,022	110	Widening, drainage and rehab works from border loop to QLD border. Works commenced September. All works completed Feb 2021. Opening on 30 March 2021.	639,920 213,307	FLR & Lions Club R2R
1197	Lynches Ck Road	304,064	469	Initial seal from end of seal to Campbells Bridge. Works completed Dec 2020 under original approved budget. Remaining budget to be adjusted in March 2022 budget review.	864,948 288,316	FLR R2R
1325	Sextonville Road	984,587	74,800	Rehab between Saunders Rd and Doubtfull Ck RFS. Drainage works commenced in March. Roadworks expected to commence after Easter 2022.	738,440	FLR
1333	BSP - 2022	179,108	0	Hootons Rd and Clarence Way projects submitted. Awaiting funding approval.	TBA	
1354	Theresa Creek Road Rehab	400,000	107,377	Theresa Creek started February. Works in progress. Delayed due to floods, restart after Easter.		
1323	Flood Emergency Works - Mar 2021	0	44,882	All emergency works completed. Claim approved.		NDRRA
1327	Flood Restoration Works - Mar 2021	1,659,590	1,818,643	Inspections Complete. Immediate restoration works approved and in progress. EPAR approved. Works in progress.		NDRRA
1350	Flood Emergency Works - Dec 2021	0	513,753	Inspections Complete. Immediate restoration works approved and in progress. EPAR claim submitted - waiting for assessment. Funding approved.		NDRRA
1361	Flood Restoration Works - Nov 2021	0	206,720	Works in progress.		NDRRA
1369	Flood March 2021 - Lions Road 2	0	18,920	Waiting on design.		NDRRA
1378	Flood February 2022 - Emergency Works	0	506,368	In progress.		NDRRA
506	Rural Roads - Drainage Improvements	77,900	9,081	Ghinni Ghi Rd Dec 2021. Reactive to culvert failures		

Cost Code	Project Description	Budget	Exp. as at 18/03/2022)	Status	External Income Budget	External Funding Partner
749	Unsealed Roads Rehabilitation	759,105	551,698	Pitches Rd completed July 2021. Collins Creek Rd and Paddys Flat Rd completed Aug 2021. Imesons Rd, Ritches, Knights Rd, Lambertons Lane completed Oct 2021. Smiths Creek Road completed in Nov 2021. Eden Creek Rd Dec 2021. Lofts Pinnacle Rd in progress.		
936	Initial Seals	165,531	0	Daleys Lane in progress, expected finish early April.		
1097	Mt Brown Link Road - Land Matters	10,000	7,831	Stakeholder negotiations ongoing. Survey field work complete. Title processing in progress.		
1347	Dyraaba Road Initial Seal ( FLR )	1,155,783	0	First 2km from Dyraaba Village South. Programmed for May 2022. Following Sextonville project.	866,837	FLR
1348	Hootons Road Initial Seal ( FLR )	614,615	0	First 1km from Clarence Way. Programmed for June.	460,961	FLR
1360	Initial Seal 23 Eden Creek Road	35,394	34,529	Completed Feb 2022	17,697	SHP
<b>Bridges</b>		<b>32,727,494</b>	<b>10,449,203</b>			
1059	Cedar Point Bridge 47-9639	1,924,709	1,260,187	Funding secured under FCR. Tender awarded to Ozwide Bridge Rail and Civil. Piling completed Aug. Abutment and pier construction in progress. Delays due to COVID and wet weather. Steel truss assembly onsite. Superstructure installation over the coming months. Expected completion revised to June 2022.	2,108,534 211,805	FCR Industry (in-kind)
1131	Matthews Bridge 58-4875	224,629	186,721	Final design received December. Bridge works completed May 2021. Approach works completed September 2021.	600,000	BRP
1143	Tunglebung Creek Road Bridge 131-9541	336,013	324,122	Geotech and survey completed. Part of planning for larger FCB Program. Was expected to commence July 2021 however due to delays with piling contractors. Works commenced in December 2021. Construction complete end February.	375,250	CDG
1144	Wyndham Road Bridge 147-160	673,000	612,136	Geotech, survey and design completed. Precast components manufactured ready for delivery. Works are on hold waiting for delivery of Bearings (shipping delays). Bearings delivered. Expected completion early March has been delayed to April due to flood.	703,000	CDG
1145	Ryans Creek Bridge 113-2577	269,438	17,455	Geotech and survey completed. Programmed start for April 2022.	250,000	CDG
1146	Old Lawrence Road Bridge 106-18611	270,259	292,376	Works completed Aug 2021.	378,375	CDG
1147	Horseshoe Creek Road Bridge 68-8166	346,000	2,601	Geotech completed, Design being revised. Expected construction in June.	376,000	CDG
1148	Dunns Road Bridge 39-2800	0	2,916			



Cost Code	Project Description	Budget	Exp. as at 18/03/2022)	Status	External Income Budget	External Funding Partner
1149	Leeses Road Bridge 84-250	447,436	624,595	Works completed Aug 2021.	505,375	CDG
1151	Lindsay Creek Road Bridge 85-5163	272,823	15,653	No geotech required. New superstructure and approach slabs only. Bridge works commenced May 2021. Bridge works completed June 2021.	330,000	CDG
1152	Sandy Creek Road Bridge 122-2452	225,500	193,668	Group 1 Bridge. Part of planning for larger FCB Program. Innovative DDP Piles utilised. Works completed Aug 2021. Costs to come in.	200,000	CDG
1153	Ferndale Rd Bridge 52-513	0	10,550			
1184	Old Dyraaba Rd Bridge to Pipes 87-9200	100,204	130,023	Works completed Aug 2021.	80,000	R2R
1188	Connells Rd Bridge to Pipes 32-3774	38,459	60,470	Group 1 Bridge. Twin 1800 RCPs. Works completed July 2021.	24,200 96,800	R2R FCB
1192	Hootons Rd Culvert Renewal 247-5750	0	25,622	Single-barrell 2100. Completed June 2021.		
1193	Collins Valley Bridge 35-322	827,470	1,155	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	426,519 387,745	FCB BRP
1222	Capeen Ck Rd Mill Bridge 29-100	871,131	13,090	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	437,943 398,130	FCB BRP
1240	Capeen Ck Rd No.1 Bridge/Id:29-4250	821,210	13,843	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	412,391 374,901	FCB BRP
1241	Capeen Ck Rd No.2 Bridge/Id:29-4448	871,112	12,958	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	412,391 374,902	FCB BRP
1242	Ferndale Rd-Mcqueens Bridge/Id:52-3428	120,602	761	Group 1 Bridge. Bridge to pipes. Expected to commence June 2022.	96,800	FCB
1243	Wiangaree Back Rd-Powells Bridge/Id:145-10457	255,097	100,868	Group 1 Bridge. Bridge to pipes. Programmed May	336,600	FCB
1244	Iron Pot Ck Rd1/Id:73-15241	120,374	149,078	Group 1 Bridge. Bridge to pipes. Works complete. Costs to come in.	96,800	FCB
1245	Chestnut Rd/Id:31-721	120,385	4,216	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	366,300	FCB
1246	Askews Dip Rd-Askews Bridge/Id:227-843	80,822	4,523	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	623,700	FCB
1247	Aspreys Rd-Aspreys Bridge/Id:4-78	404,603	18,630	Group 1 Bridge. Geotech and survey completed. Deed signed. Planning for FCB Program underway.	336,600	FCB
1248	Babyl Ck Rd-Babyil Ck Bridge/Id:11-3626	441,429	451,459	Group 1 Bridge. Geotech and survey completed. Deed signed. Works completed Dec 2021. Costs to come in.	366,300	FCB

Cost Code	Project Description	Budget	Exp. as at 18/03/2022)	Status	External Income Budget	External Funding Partner
1249	Babyl Ck Rd-Bucklands Bridge/Id:11-59	441,062	484,207	Group 1 Bridge. Geotech and survey completed. Works completed Nov 2021	366,300	FCB
1250	Babyl Ck Rd-Heaslips No.1/Id:11-6549	33,896	368,970	Group 1 Bridge. Geotech and survey completed. Deed signed. Works complete late February 2022.	336,600	FCB
1251	Baileys Bridge Rd-Baileys Bridge/Id:6-250	1,492,442	23,487	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	1,197,680	FCB
1252	Baileys Bridge Rd-Daleys Bridge/Id:6-1194	389,113	324,839	Group 1 Bridge. Geotech and survey completed. Works complete.	321,750	FCB
1253	Bean Ck Rd-Suffolks Bridge/Id:13-109	86,160	5,281	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	653,400	FCB
1254	Bingeebeebra Rd-Adams No.1/Id:19-4293	46,605	21,523	Group 1 Bridge. Geotech and survey completed. Deed signed. Planning for FCB Program underway.	336,600	FCB
1255	Bingeebeebra Rd-Scofields Bridge/Id:19-5977	51,461	29,656	Group 1 Bridge. Geotech and survey completed. Deed signed. Planning for FCB Program underway.	366,300	FCB
1256	Bolan Rd-Little Terrace Ck Bridge/Id:81-1674	441,831	495,583	Group 1 Bridge. Geotech and survey completed. Deed signed. Works in progress. Completed December 2021. Costs to come in	366,300	FCB
1257	Boomi Ck Rd-Mulcahys Bridge/Id:17-2810	81,441	17,612	Group 2 Bridge. Geotech and survey completed. Deed signed. EOI closed. Design in development	623,700	FCB
1258	Boorabee Ck Rd-Crawfords/Id:22-346	518,540	4,068	Group 1 Bridge. Geotech and survey completed. Deed signed. Planning for FCB Program underway.	425,700	FCB
1259	Brindle Ck Rd No.2 Bridge/Id:245-887	83,092	5,116	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	633,600	FCB
1260	Brown Knob Rd-Dr Binnies Bridge/Id:80-2729	82,995	19,259	Group 2 Bridge. Geotech and survey completed. Deed signed. EOI closed. Design in development	633,600	FCB
1261	Brumby Plains Rd/Id:18-3442	47,104	20,377	Group 1 Bridge. Geotech and survey completed. Deed signed. Planning for FCB Program underway.	336,600	FCB
1262	Campbell Rd Clark Bridge/Id:185-0	40,177	12,282	Group 1 Bridge. Geotech and survey completed. Deed signed. Planning for FCB Program underway.	366,300	FCB
1263	Castille Rd/Id:273-108	51,559	53,691	Group 1 Bridge. Geotech and survey completed. Deed signed. Planning for FCB Program underway.	366,300	FCB
1264	Chestnut Rd-Varys Bridge/Id:31-97	767,609	17,204	Group 2 Bridge. Geotech and survey completed. Deed signed. EOI closed. Design in development	623,700	FCB
1265	Collins Ck Rd-Olesens Ck Bridg/Id:27-23468	48,709	14,781	Group 1 Bridge. Geotech and survey completed. Deed signed. Planning for FCB Program underway.	412,087	FCB
1266	Old Tweed Rd_Crane Bridge/Id:191-1448	54,146	15,767	Group 1 Bridge. Geotech and survey completed. Deed signed. Planning for FCB Program underway. Construction expected to commence May.	389,812	FCB
1267	Deep Ck Rd-Bodycotes No.2 Brid/Id:44-1070	38,698	4,772	Group 2 Bridge. Geotech and survey completed. Deed signed. EOI closed. Design in development	336,600	FCB

Cost Code	Project Description	Budget	Exp. as at 18/03/2022)	Status	External Income Budget	External Funding Partner
1268	Duck Ck Rd-Allens No.2 Bridge/Id:138-13999	447,835	13,053	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	361,126	FCB
1269	Duck Ck Rd-Curtis Dip Bridge/Id:138-5588	820,269	13,522	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	659,715	FCB
1270	Duck Ck Rd-Gears Bridge/Id:138-12136	776,913	15,080	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	624,123	FCB
1271	Duck Ck Rd-Tierneys NO.1 Bridg/Id:138-16101	448,167	12,958	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	361,126	FCB
1272	Dunns Rd No.1 Bridge/Id:39-1828	39,299	361,557	Group 1 Bridge. Works complete late February.	366,300	FCB
1273	Gambleys Rd-Gambleys Rd Bridge/Id:66-409	118,019	7,562	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	902,880	FCB
1274	Ghinni Ghi Rd-Peter Fin Bridge/Id:57-1073	442,490	483,362	Group 1 Bridge. Geotech and survey completed. Works completed December 2021. Costs to come in.	366,300	FCB
1275	Gooleys Rd-Gooley's Bridge/Id:56-194	46,431	29,342	Group 1 Bridge. Geotech and survey completed. Deed signed. Planning for FCB Program underway. Work panned to commence early April.	412,087	FCB
1276	Gorge Ck Rd-Gorge Ck No.2/Id:60-1847	39,611	19,871	Group 1 Bridge. Geotech and survey completed. Deed signed. Planning for FCB Program underway. Work commenced late February delay due to floods.	329,400	FCB
1277	Gradys Ck Rd-Grieve Crossing/Id:59-1056	373,683	19,542	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	2,529,450	FCB
1278	Gradys Ck Rd-Lamonds No.1/Id:59-11123	2,023,955	19,395	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	1,825,560	FCB
1279	Green Pigeon Rd-Mill Bridge/Id:58-9432	47,178	13,470	Group 1 Bridge. Geotech and survey completed. Deed signed. Planning for FCB Program underway. Design in progress.	399,960	FCB
1280	Green Pigeon Rd-Williams Bridg/Id:58-7982	37,708	311,271	Group 1 Bridge. Works complete mid February 2022. Costs to come in.	336,600	FCB
1281	Hansen Rd-Hansens Bridge/Id:265-257	445,693	4,471	Group 2 Bridge. Geotech and survey completed. Deed signed. EOI closed. Design in development.	412,087	FCB
1282	Hootons Rd-Makings Bridge/Id:247-6957	47,981	13,410	Group 2 Bridge. Geotech and survey completed. Deed signed. EOI closed. Design in development	366,300	FCB
1283	Iron Pot Ck Rd2/Id:73-17595	442,493	12,938	Group 1 Bridge. Geotech and survey completed. Deed signed. Planning for FCB Program underway.	366,300	FCB
1284	Iron Pot Ck Rd-R.F.Oreillys/Id:73-11458	164,602	290,603	Group 1 Bridge. Geotech and survey completed. Works complete in December 2021. Costs to come in.	132,000	FCB

Cost Code	Project Description	Budget	Exp. as at 18/03/2022)	Status	External Income Budget	External Funding Partner
1285	Knights Rd-Grovers Bridge/Id:49-7063	404,208	457,881	Group 1 Bridge. Geotech and survey completed. Works complete, costs to come in.	336,600	FCB
1286	Kyogle Rd-Back Ck Bridge/Id:141-B2411	1,748,961	19,395	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	1,403,653	FCB
1287	Larsson Rd/Id:140-6330	408,958	4,723	Group 2 Bridge. Geotech and survey completed. Deed signed. EOI closed. Design in development	336,600	FCB
1288	Levers Rd-Levers Rd/Id:269-157	42,163	11,384	Group 1 Bridge. Geotech and survey completed. Deed signed. Planning for FCB Program underway.	366,300	FCB
1289	Lynches Ck-Hinde & Hurrell/Id:79-11064	469,843	3,773	Group 1 Bridge. Geotech and survey completed. Deed signed. Planning for FCB Program underway.	386,100	FCB
1290	Macqueens Rd/Id:223-363	39,563	17,448	Group 2 Bridge. Geotech and survey completed. Deed signed. EOI closed. Design in development	366,300	FCB
1291	Mahoneys Lane No.2 Bridge/Id:93-704	35,108	129,574	Group 1 Bridge. Geotech and survey completed. Deed signed. Piling complete - expected finish early May 2022.	336,600	FCB
1292	Montgomerys Rd Bridge/Id:91-975	81,705	17,324	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	623,700	FCB
1293	Needhams Rd/Id:50-9824	58,788	3,936	Group 1 Bridge. Geotech and survey completed. Deed signed. Planning for FCB Program underway.	412,087	FCB
1294	Needhams Rd-Eight Day Ck Bridg/Id:50-4933	58,788	14,605	Group 1 Bridge. Geotech and survey completed. Deed signed. Planning for FCB Program underway.	412,087	FCB
1295	Old Cob-O-Corn Rd Bridge/Id:103-1951	1,125,233	19,016	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	820,800	FCB
1296	Old Lawrence Rd No.2 Bridge/Id:106-14873	46,817	14,024	Group 2 Bridge. Geotech and survey completed. Deed signed. EOI closed. Design in development.	336,600	FCB
1297	Phelps Rd/Id:291-315	767,775	4,596	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	701,662	FCB
1298	Pines Rd/Id:46-5526	35,108	13,193	Group 1 Bridge. Geotech and survey completed. Deed signed. Planning for FCB Program underway.	336,600	FCB
1299	Rodgers Rd-Wintertons Bridge/Id:115-1327	54,711	5,056	Group 1 Bridge. Geotech and survey completed. Deed signed. Planning for FCB Program underway.	445,500	FCB
1300	Roseberry Ck Rd-Comerford No.1/Id:112-7844	479,385	25,968	Group 2 Bridge. Geotech and survey completed. Deed signed. EOI closed. Design in development	386,100	FCB
1301	Roseberry Ck Rd-Comerfordsno.2/Id:112-8374	776,385	25,851	Group 2 Bridge. Geotech and survey completed. Deed signed. EOI closed. Design in development	623,700	FCB
1302	Ryans Ck Rd No.3 Bridge/Id:113-2687	47,465	1,201	Group 1 Bridge. Geotech and survey completed. Deed signed. Planning for FCB Program underway.	336,600	FCB
1303	Ryans Ck Rd-Cooks Bridge/Id:113-3451	47,465	635	Group 1 Bridge. Geotech and survey completed. Deed signed. Planning for FCB Program underway.	336,600	FCB

Cost Code	Project Description	Budget	Exp. as at 18/03/2022)	Status	External Income Budget	External Funding Partner
1304	Saunders Rd-Saunders Bridge/Id:118-407	37,708	39,067	Group 1 Bridge. Geotech and survey completed. Deed signed. Establishment onsite late February. Expected finish early May 2022.	336,600	FCB
1305	Sheddens Rd/Id:229-126	405,368	340,128	Group 1 Bridge. Geotech and survey completed. Construction in progress. Works completed, cost to come in.	336,600	FCB
1306	Slaters Rd Bridge/Id:253-152	417,725	23,536	Group 1 Bridge. Geotech and survey completed. Deed signed. Planning for FCB Program underway. Working with Electrical contractor to relocate powerlines.	336,600	FCB
1307	Station Rd1/Id:256-5128	128,053	50,667	Group 1 Bridge. Bridge to pipes. Deed signed. Works complete, cost to come in.	105,600	FCB
1308	Station Rd2/Id:256-9294	132,000	6,243	Group 1 Bridge. Bridge to pipes. Deed signed. Planning for FCB Program underway. Significant access works required. In consultation with traditional owners.	105,600	FCB
1309	Tims Lane-Mahoneys Bridge No.1/Id:92-218	201,365	6,334	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	1,459,040	FCB
1310	Trentys Lane Bridge/Id:125-74	90,315	27,946	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	623,700	FCB
1311	Tunglebung Ck Rd-Armstrongs/Id:131-3736	51,705	12,912	Group 2 Bridge. Geotech and survey completed. Deed signed. EOI closed. Design in development	366,300	FCB
1312	Tunglebung Ck Rd-Secombes No.1/Id:131-6378	470,833	6,636	Group 2 Bridge. Geotech and survey completed. Deed signed. EOI closed. Design in development	386,100	FCB
1313	Tunglebung Ck Rd-Trynney No.1/Id:131-1738	47,123	12,912	Group 2 Bridge. Geotech and survey completed. Deed signed. EOI closed. Design in development	336,600	FCB
1314	Walsh Rd-Temp Bridge/Id:77-185	47,465	11,213	Group 1 Bridge. Deed signed. Planning for FCB Program underway.	336,600	FCB
1315	Whites Rd-Whites Rd Bridge/Id:167-378	443,401	384,902	Group 1 Bridge. Bridge to pipes. Deed signed. Construction in progress. Works completed.	366,300	FCB
1316	Williams Rd-Barker Bridge/Id:199-4694	705,729	4,406	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	574,200	FCB
1317	Wyndham Ck Bridge/Id:147-3429	444,540	310,653	Group 1 Bridge. Deed signed. Works complete end November 2021.	366,300	FCB
1318	Wynlea Bridge/Id:266-74	516,743	118,215	Group 1 Bridge. Deed signed. Piling works complete. Completed costs to come in.	425,700	FCB
1319	Yabbra Rd Bridge/Id:152-494	95,217	21,065	Group 2 Bridge. Investigations completed. Deed signed. EOI closed. Tender closed report to April council meeting.	658,350	FCB
1320	Yongarra Rd/Id:95-943	142,103	156,509	Group 1 Bridge. Bridge to pipes. Deed signed. Construction completed.	114,400	FCB

Cost Code	Project Description	Budget	Exp. as at 18/03/2022)	Status	External Income Budget	External Funding Partner
1374	Flood - March 2021 - Hootons	0	16,718	Works commenced early March delayed due to floods.		NDRRA
<b>Urban Streets</b>		<b>2,268,812</b>	<b>378,512</b>			
314	Woodenbong Streets Reseals	110,631	0	To be scoped.		
320	Bonalbo Street Reseals	97,234	0	Clarence St, Gill St, Oak St, Peacock St. Programmed for April 2022.		
491	Footpaths	285,192	88,434	Contractor Engaged for for Section between Kyogle primary school and Wiangaree Street. Works completed on first section; second section to commence April/May 2022. Section between Viaduct and Apex Park Gym equipment completed August 2021. Showground Entrance to Viaduct completed Feb 2022. Bonalbo Post Office replacement to be programmed.		
493	Kerb & Guttering	154,724	10,770	To be scoped. Bonalbo Capeen Street 20m Woodenbong Main Street upgrade		
495	Kyogle Resurfacing	264,085	3,625	Reseal Highfield Rd, Larkin St, Norton St, Roseberry St. Programmed for April.		
497	Villages - Initial Sealing	74,909	0	Likely to be used in Woodenbong laneway - between Roseberry and Lindesay. To be programmed.		
1022	Other Villages Reconstruction	60,976	41,716	Bus bay construction at Clarence Street. Completed January - costs to come in.		
1136	Boorabee St Upgrade	206,623	33,538	Section from Summerland Way to Hurley Ln works completed July 2021. Hurley Lane to Merrigan Street design in progress.		
1332	Kyogle Main St Beautification	1,000,000	99,451	PSLF project to cover the Stratheden Street Civic Precinct section. Design tender awarded to Elevate Consulting. Survey works completed. Final draft master plan currently out for public comment. Detailed design in progress.	2,000,000	PSLP
1352	Flood Damage Urban Streets - Dec 2021	0	3,658	Completed to be claimed.		NDRRA
1380	Flood - February 2022 - Emergency Works	0	92,285	In progress.		NDRRA
1324	Flood Damage Urban Streets - March 2021	14,438	5,035	Works complete - claim submitted.	14,438	NDRRA
<b>Stormwater</b>		<b>929,619</b>	<b>96,028</b>			
943	Drainage Renewals	357,105	2,046	Drainage High street in front of School completed. Old Bonalbo Carpark Drainage completed, Replacement pipe Woodenbong Road Bonalbo to be programmed. Drainage Rosebery Street kerb and gutter modification 15m to be programmed.		
1099	Drainage Upgrades	219,610	3,913	To be scoped in line with renewal works.		

Cost Code	Project Description	Budget	Exp. as at 18/03/2022)	Status	External Income Budget	External Funding Partner
215	Kyogle Flood Mitigation Works	285,655	71,886	For voluntary house purchases. Funding approved at 4:1 ratio. Expressions for interest closed in March 2020. Shortlist submitted to DPIE. House removalists selected. Two houses purchased on Walters St for removal. Final removals complete. Next Round of applications in progress.	360,000	FPRMP
1098	Bonalbo Flood Study	67,249	18,183	Funding received. To be completed in conjunction with funding received by TSC for Woodenbong and Urbenville Flood Study. BG&E engaged as the consultant. Woodenbong and Urbenville Flood Study and Bonalbo Flood Study completed. Bonalbo Flood Risk Management Plan and Study in progress.	94,400	FPRMP
<b>Water</b>		<b>1,023,747</b>	<b>229,888</b>			
478	Water Supply Renewals	258,078	206,694	Works commenced on Smith St & Norledge Street , Summerland Way Primary School Kyogle watermain programmed for September 2021. Summerland Way watermain north of Craig St programmed for Fed 2022. Bonalbo Dam risk assessment, Bonalbo Dam management system, Contractor engaged second draft Outcomes of Audit Report was good; no unusual actions.		
814	Bonalbo Dam Safety Works	40,000	0			
1100	Tabulam Water Supply	621,250	20,206	Funding approvals obtained through the NSW Governments Safe and Secure Water Program for the Options Report, final funding Agreements executed January 2020, external consultant engaged for project management. Consultant (Cardno) have completed Options Development Report in June 2021. Additional investigations of alluvial bores and groundwater sources completed. Remaining funding subject to external grant not yet secured.	103,500	SSWP (75%)

Cost Code	Project Description	Budget	Exp. as at 18/03/2022)	Status	External Income Budget	External Funding Partner
1137	DCPE Drought Projects	104,419	2,988	Funding approved late January 2020. Works include, Bonalbo Bore (Drilling completed February 2020), Bonalbo reservoir leak repairs (completed), Kyogle Golf Club Bore (completed), Tabulam new pump motor (completed December 2019), UMMWWS raw water modifications (replacement works completed June 2020), Woodenbong and Bonalbo water carter fill points (completed September 2020). Kyogle Bore No.2 connection to rising main (Completed December 2020). Tabulam Bore (Drilling completed February 2020: testing undertaken in July/August 2020). Remaining funding to be used to commission bore in Bonalbo near showgrounds and connect to storage dam. Design almost completed (delayed due to flooding). Works to be programmed.	360,000	DCPE
<b>Sewer</b>		<b>1,127,268</b>	<b>124,384</b>			
250	Kyogle Sewer Treatment Works	0	11,400			
476	Sewer System - Renewals	242,000	0	Relining to be programmed.		
1101	Villages Sewer Schemes	885,268	112,984	Funding approvals obtained through the NSW Governments Safe and Secure Water Program. Site investigations and effluent reuse and disposal options assessments awarded to NSW Public Works August 2021. Final options report out for regulator and government stakeholder review. Reticulation design and Sewerage Treatment Plant design scope for consultant is being prepared.	650,000	SSWP (75%)
<b>Quarries</b>		<b>121,951</b>	<b>11,441</b>			
603	Quarry Rehabilitation	121,951	11,441	Millers masterplanning and staging design in progress. Works expected to commence during FY21/22 in conjunction with crushing.		
<b>Cemeteries</b>		<b>35,654</b>	<b>7,699</b>			
677	Cemeteries Improvements	35,654	7,699	Funds will be needed to assist with projects at Bonalbo, Woodenbong and Tabulam (pending funding).		
<b>Plant and Depots</b>		<b>97,347</b>	<b>26,433</b>			
87540.730	Building Capital Works	97,347	26,433	Mezzanine floor to installed in the Kyogle Depot store.		
<b>Swimming Pools</b>		<b>123,580</b>	<b>21,591</b>			



Cost Code	Project Description	Budget	Exp. as at 18/03/2022)	Status	External Income Budget	External Funding Partner
678	Pool Renewals	123,580	21,591	Woodenbong Pool Drainage System Upgrades, Seat Replacement at Kyogle Baby Pool, Seats installed September 2021		
<b>Buildings</b>		<b>3,424,301</b>	<b>135,613</b>			
337	KMI Hall Refurbishment	296,640	0	Scope includes supperroom roof repairs, new kitchen cabinetry, new appliance, upgrades to sound, lighting, moveable chairs in main hall, gallery seating, curtains, rock collection, shopfront display. Roofing works commenced March 2022, lighting works to commence April.	179,519	Creative Capital
481	Community Building Improvements	256,420	34,485	SES Building Tabulam requested: completed Jan 2022. Grove House ceiling repairs and door replacements. Airconditioning & Electrical works Admin Building, Old Fire Station (ex Museum Building) repairs.		
956	Kyogle Pool Redevelopment - Design & Stage 1 Construction	15,767	3,272	Works completed 2020/21.	154,336 250,000	SCCF Round 1 CDG
1209	Kyogle Museum	22,038	23,021	New storage room at rear of Museum. DA submitted and approved in December 2020. Completed Sept 2021.	25,000	LRCIP
1235	Bonalbo Pre School	70,000	6,762	LRCIP Phase 2, scope approved March 2021. White ant damage repairs and painting. 60% of Works completed.	70,000	LRCIP
1236	Kyogle Pre School	71,450	0	LRCIP Phase 2, scope approved March 2021. Painting, building repairs, drainage improvement work (completed), new fence to meet required height (completed), other upgrades have been scoped and will commence April school holidays.	100,000	LRCIP
1237	Kyogle VIC	60,000	0	LRCIP Phase 2, scope approved March 2021. Repair cracks, paint, gutter guard, waste bin screening & outdoor storage space for tables, replace and upgrade air con, remove old office wall and relocate counter to expand available space. Quotes being sourced.	60,000	LRCIP
1238	Bonalbo Caravan Park	28,626	0	LRCIP Phase 2, scope approved March 2021. White ant damage repair, paint inside common room.	30,000	LRCIP
1239	KMI Hall	103,360	0	LRCIP Phase 2, scope approved March 2021. Improve Supper Room acoustics and audio visual systems to allow for meetings, and paint interior of Supper Room. Consultation with Supper Room users to be completed March/April.	103,990	LRCIP
1334	Kyogle Indoor Sports Complex	2,500,000	68,073	Funding obtained through the BLERF program. Design to be finalised in April.	2,500,000	BLERF

Cost Code	Project Description	Budget	Exp. as at 18/03/2022)	Status	External Income Budget	External Funding Partner
	<b>Total</b>	<b>61,230,277</b>	<b>24,243,343</b>			
			<b>40%</b>			

Cost Code	Project Description	Budget	Exp. as at 18/03/2022)	Status	External Income Budget	External Funding Partner
<b>Planning and Environment</b>						
<b>Waste Management</b>		<b>111,657</b>	<b>11,696</b>			
486	Kyogle Landfill Improvements	55,020	2,273	Quote received. Works scheduled to commence in mid-late April 2022 (weather permitting).		
1090	BWRF Projects	56,637	9,423	Project approved by the EPA (installation of recycling bins in Kyogle Main Street). Quotes received and preferred option selected.		
<b>Total</b>		<b>111,657</b>	<b>11,696</b>			

## **Funding Partner Abbreviations;**

- BSP – Black Spot Program (NSW and Australian Governments)
- FPRM – Floodplain Risk Management Program (NSW and Australian Governments)
- RRR – NSW Regional Roads Repair Program
- BRP – Federal Bridge Renewal Programme
- CDG – Federal Community Development Grants Program
- SCP – Federal Stronger Communities Programme
- FCR – NSW Fixing Country Roads
- OEH – EPA Waste Levee Funding
- BRCC – Building Resilience to Climate Change Funding
- SRP – Safer Roads Program NSW Government
- FDR – Flood Damage Restoration (NSW and Australian Governments)
- ERR – Environmental Restoration and Rehabilitation Grants Program (NSW Environmental Trust)
- HAG – Habitat Action Grant (NSW Recreational Fishing Trust)
- NDRRA – Natural Disaster Relief and Recovery Arrangements (NSW/AUS)
- R2R – Federal Roads to Recovery Program
- RFS – NSW Rural Fire Service
- SCCF – Stronger Country Communities Fund
- CPTIGS – Country Passenger Transport Infrastructure Grants Scheme
- PRMF – NSW Government Public Reserves Management Fund Program
- SHCIF – Social Housing Community Improvement Fund
- WSR – NSW Water Security for Regions (RESTART)
- OLG - NSW Office of Local Government
- TSC - Tenterfield Shire Council
- PLIG - NSW Public Library Infrastructure Grant
- FNSW - NSW Forestry Corporation
- DPCE - Aust Drought Communities Extension Programme
- BWRP - EPA Better Waste and Recycling Fund
- SSWP - NSW Governments Safe and Secure Water Program
- LRCIP - Local Roads and Community Infrastructure Program
- HVSP - Heavy Vehicle Safety and Productivity Program
- FCB - Fixing Country Bridges Program
- PSLP - Public Spaces Legacy Program
- BLERF - Bushfire Local Economic Recovery Fund
- LRCIP - Local Roads and Community Infrastructure Program
- CRIF - Crown Reserves Improvement Fund
- SHP - Self Help Program

## Plant Acquisition and Sales

Description of plant to be replaced	To be replaced with	Estimated Cost			Actual Cost		
		Purchase	Trade	Net	Purchase	Trade	Net
		<b>LIGHT VEHICLES</b>					
D/Cab 4 x 2 Utility	D/Cab 4 x 2 Utility	\$ 35,000.00	\$ 20,000.00	-\$15,000.00	\$ 31,443.00		-\$31,443.00
S/Cab 4 x 2 Utility	S/Cab 4 x 2 Utility	\$ 35,000.00	\$ 20,000.00	-\$15,000.00	\$ 30,113.00	\$ 25,171.82	-\$4,941.18
S/Cab 4 x 2 Utility	S/Cab 4 x 2 Utility	\$ 35,000.00	\$ 20,000.00	-\$15,000.00	\$ 30,113.00		-\$30,113.00
S/Cab 4 x 4 Utility	S/Cab 4 x 4 Utility	\$ 40,000.00	\$ 20,000.00	-\$20,000.00	\$ 36,626.62	\$ 28,808.18	-\$7,818.44
D/Cab 4 x 2 Utility	D/Cab 4 x 2 Utility	\$ 35,000.00	\$ 20,000.00	-\$15,000.00			\$0.00
D/Cab 4 x 4 Utility	D/Cab 4 x 4 Utility	\$ 40,000.00	\$ 20,000.00	-\$20,000.00	\$ 37,920.03	\$ 29,944.54	-\$7,975.49
S/Cab 4 x 4 Utility	S/Cab 4 x 4 Utility	\$ 40,000.00	\$ 20,000.00	-\$20,000.00			\$0.00
D/Cab 4 x 2 Utility (Written Off)	S/Cab 4 x 4 Utility					\$ 30,743.00	\$30,743.00
Ford Escape	Kia Sportage				\$ 35,986.36		-\$35,986.36
							\$0.00
Holden Ute P/N 565	2020/21 Sales			\$0.00		\$ 24,695.91	\$24,695.91
Ford Ute P/N 550	2020/21 Sales		\$ 14,138.43	\$14,138.43			\$0.00
Holden Ute P/N 558	2020/21 Sales		\$ 15,000.00	\$15,000.00		\$ 23,444.65	\$23,444.65
Holden Ute P/N 556	2020/21 Sales		\$ 15,000.00	\$15,000.00		\$ 28,808.18	\$28,808.18
Holden Ute P/N 555	2020/21 Sales		\$ 24,275.33	\$24,275.33		\$ 24,275.33	\$24,275.33
Holden Ute P/N 559	2020/21 Sales		\$ 21,548.06	\$21,548.06		\$ 21,548.06	\$21,548.06
Ford Ute P/N 542	2020/21 Sales		\$ 10,000.00	\$10,000.00		\$ 18,808.28	\$18,808.28
<b>HEAVY PLANT</b>							
Tractor P/N 82	2020/21 Sales					\$17,991.82	\$17,991.82
Grader P/N 008	2020/21 Sales		133,000	\$133,000.00		\$ 133,000.00	\$133,000.00
Truck P/N 157	2020/21 Sales		\$ 21,218.18	\$21,218.18		\$ 21,218.18	\$21,218.18
Combi roller		\$ 75,518.00		-\$75,518.00	\$ 75,518.00		-\$75,518.00
Tractor	Tractor	\$ 225,000.00	\$ 50,000.00	-\$175,000.00			\$0.00
Tractor	Tractor	\$ 225,000.00	\$ 50,000.00	-\$175,000.00			\$0.00
Tractor	Tractor	\$ 225,000.00	\$ 50,000.00	-\$175,000.00			\$0.00
Truck	Truck	\$ 100,000.00	\$ 20,000.00	-\$80,000.00			\$0.00
Mower	Mower	\$ 40,000.00	\$ 5,000.00	-\$35,000.00			\$0.00
Mower	Mower	\$ 40,000.00	\$ 5,000.00	-\$35,000.00			\$0.00
VMS Board Trailers					\$ 38,000.00		-\$38,000.00
Airman Compressor					\$ 26,606.36		-\$26,606.36
Cement Spreader						\$ 59,080.92	\$59,080.92
	<b>Sub Total</b>	<b>\$ 1,190,518.00</b>	<b>\$ 574,180.00</b>	<b>-\$ 616,338.00</b>	<b>\$ 342,326.37</b>	<b>\$ 487,538.87</b>	<b>\$ 145,212.50</b>



**State Highways Ordered Works (Note 016 denotes Bruxner Highway, and 083 denotes Summerland Way projects)**

<b>Work Order</b>	<b>Project Description</b>	<b>Work Order Value</b>	<b>Income Prior Year</b>	<b>Income - YTD</b>	<b>Total Income</b>	<b>Expenditure Prior Year</b>	<b>Expenditure YTD</b>	<b>Total Expenditure</b>	<b>Project Status</b>
W 1330	<b>232 - 083 - Motorcycle Underrun Burnetts</b>	77,162	0	69,124	69,124	0	54,124	54,124	Completed
W 1225	<b>226 - 016 - Rodgers Rd Rehab</b>	2,831,757	1,536,200	1,295,528	2,831,728	1,398,106	1,015,073	2,413,179	Expected to be fully complete WE 01/10/2021 PC2 \$1.6M will be lodged We1/10/2021
W 1329	<b>231 - 016 - Cullmaran Ck Guard Rail Variation</b>	119,115		119,115	119,115		104,155	104,155	Commencing WE 1/10/21 Complete by WE 7/10/2021
W 1336	<b>230 - 083 - Kyogle Town Heavy Patching</b>	130,000		130,283	130,283		84,080	84,080	Completed 9/8/2021
W 1339	<b>TBA - 016 - Site Investigation Various Sites</b>	TBA			0		20,226	20,226	Still to be claimed
W 1340	<b>233 / 237 - 083 - Seal Patches</b>	372,196			0		353	353	Not Commenced yet (Wet Weather Delays)
W 1341	<b>234 / 235 - 083 - Asphalt Patches</b>	68,318			0		29,957	29,957	Still to be completed/claimed (Scope Changed)
W 1342	<b>236 / 238 - 016 - Seal Patches</b>	121,862			0		13,042	13,042	Still to be completed/claimed (Scope Changed)
W 1344	<b>241 - 083 - Reseal Program 21 / 22</b>	753,587		630,060	630,060		601,799	601,799	Completed (Claim Submitted)
W 1345	<b>242 - 016 - Reseal Program 21 / 22</b>	253,492		226,081	226,081		218,266	218,266	Completed (Claim Submitted)
W 1346	<b>240 - 016 - Mallangane pavement Rehabilitation</b>	4,256,130		944,632	944,632		878,608	878,608	Commenced and delayed by Flood Event (Slips) Expect Completion Aug 22 Claim Submitted 24/3/22
W 1349	<b>243 - 083 - Reseal Prog. Unumgar &amp; Burnetts</b>	91,355		99,984	99,984		1,841	1,841	Completed (Claim Submitted)
<b>Totals</b>		<b>9,074,974</b>	<b>1,536,200</b>	<b>3,514,807</b>	<b>5,051,007</b>	<b>1,398,106</b>	<b>3,021,524</b>	<b>4,419,630</b>	

## Quarries Report

Description	Budget	YTD	Notes
<b><u>MILLERS</u></b>			
SALES	310,000	444,214	Approximately 280 ton stockpiled on site.
COST OF SALES	250,000	420,662	
<b>NET PROFIT / (LOSS)</b>	<b>60,000</b>	<b>23,552</b>	
<b><u>MEDHURSTS</u></b>			
SALES	350,000	328,996	Approximately 18,235 ton stockpiled on site.
COST OF SALES	250,000	78,466	
<b>NET PROFIT / (LOSS)</b>	<b>100,000</b>	<b>250,530</b>	
<b><u>GRIFFITHS</u></b>			
SALES	83,799	0	Approximately 304 ton stockpiled on site.
COST OF SALES	44,643	-766	
<b>NET PROFIT / (LOSS)</b>	<b>39,156</b>	<b>766</b>	
<b><u>LLOYDS</u></b>			
SALES	53,205	31,434	Approximately 2,303 ton stockpiled on site. Recently won and stockpiled gravel
COST OF SALES	39,115	27,954	
<b>NET PROFIT / (LOSS)</b>	<b>14,090</b>	<b>3,480</b>	
ROADSIDE			
<b><u>ROADSIDE</u></b>			
SALES	150,000	271,040	
COST OF SALES	100,000	163,050	
<b>NET PROFIT / (LOSS)</b>	<b>50,000</b>	<b>107,990</b>	
<b><u>SUMMARY</u></b>			
SALES	947,004	1,075,684	
COST OF SALES	683,758	689,366	
<b>NET PROFIT / (LOSS)</b>	<b>263,246</b>	<b>386,318</b>	
<b><u>OTHER</u></b>			
NIL			