



KYOGLE COUNCIL BRIDGE PROGRAM

MONTHLY STATUS REPORT 2021 / 2022

REPORTING MONTH: August 2022

REPORT DATE: 1/09/2022

PROGRESS SNAPSHOT

TOTAL NUMBER OF TIMBER BRIDGES REPLACED = 39 of 93 (41.9%)

FCB DEED PERIOD ELAPSED – 64 of 149 weeks (43%) Revised Deed Period

1 PURPOSE

The purpose of this report is to provide additional commentary on the current progress of the Kyogle Council Bridge Replacement Program. For information on the status of each bridge refer to the Monthly Works Program Progress Report.

2 MONTHLY HIGHLIGHTS

Highlights for August 2022 include:

- 3 FCB Bridges Completed (Castilles, Bingebeebebra, Lynches Creek)
- One FCB Bridge to Pipe Project Completed (Wiangaree Back Road)
- Cedar Point Bridge Open to Traffic
- TfNSW approved the budget adjustment Variation for 66 projects. Overall Council has been allocated an additional \$4.4million to the program.

3 RISKS TO DELIVERY PROGRAM

- Limited availability of Prestressed Concrete manufacturers could impact delivery of some bridges.
- Rising costs of materials is impacting Council and suppliers.

4 PAGE BRIDGE REPLACEMENT PACKAGE

There are 8 bridges in the 2021 / 2022 Page Bridge Replacement Package. Seven (7) of the eight have been completed. Updates on the remaining bridge is below:

BRIDGE ID	BRIDGE NAME	COMMENTS	EXPECTED COMPLETION
68/8166	Horseshoe Creek Bridge	Precast abutments and pier headstocks have been manufactured. Girders are programmed for manufacture in October 2022.	November 2022

5 FIXING COUNTRY BRIDGES (FCB)

5.1 GROUP 1 – KYOGLE COUNCIL MANAGED PROJECTS

5.1.1 SINGLE SPAN BRIDGES

There are 70 bridges in the Group 1 FCB program. Twenty five (25) of 70 have been replaced and opened to traffic.

The below table summarises bridges in the Construction stage:

BRIDGE ID	BRIDGE NAME	COMMENTS	EXPECTED COMPLETION
273/108	Castilles Road	Works complete in early August 2022	August 2022
19/5977	Bingeebra Road – Scofields	Works complete in late August 2022	August 2022
79/11064	Lynches Creek Hinde and Hurrell	Works complete in late August 2022	August 2022
185/0	Campbell Road – Clark	Installation of girders and deck units programed for early September (2-9-2022).	Early Sep 2022
138/558	Duck Creek Curtis Dip Bridge	Piling works in progress on site. Side Track in place.	November 2022
29/100	Capeen Creek Mill Bridge	Piling works in progress on site. Side Track in place.	November 2022

The next bridges planned for construction are:

- 58/9432 Green Pigeon Mill Bridge
- 46/5526 Pines Road
- 131-1738 Tunglebung Creek Trynney Bridge

5.1.2 BRIDGE TO PIPES

Six (6) of the 8 FCB bridge to pipe projects have been completed. Wiangaree Back Road (Powells Bridge) was completed in mid August 2022.

Ferndale Rd – McQueens Bridge: Traffic are currently driving over the structure, clean up works remaining onsite. All works will be complete by early September 2022.

At the completion of the Ferndale Road project the remaining Bridge to Pipe project is on Station Road (256-9294). This structure is located in the Richmond Range National Park. This work is programmed for early 2023.

5.2 GROUP 2 – BRIDGES

There are 6 bridges in Group 2. Ozwide Bridge Rail and Civil are currently working on design development for these bridges. A Fisheries permit has been granted for Tims Lane Bridge. Fisheries are processing applications for Old Cob O Corn and Baileys Bridge Road Bridges. Works are expected to commence for the first structure (Tims Lane) in late October 2022.

Council is also seeking funding for alignment improvement works to the bridges at Grieves Crossing Gradys Creek and Lamonds No. 1 Bridge Gradys Creek. The progression of this will be subject to securing the funding. There have been no further developments on this.

6 OTHER BRIDGE REPLACEMENTS

Cedar Point Bridge 47/9639: All bridge and road works are complete as of 1 September 2022. The bridge is now open to traffic. Clean up of temporary works required underneath the structure, this should be complete by the end of September 2022.