



KYOGLE COUNCIL BRIDGE PROGRAM MONTHLY STATUS REPORT 2021 / 2022

REPORTING MONTH: June 2022

REPORT DATE: 29/06/2022

PROGRESS SNAPSHOT

TOTAL NUMBER OF TIMBER BRIDGES REPLACED = 31 of 93 (33.3%)

FCB DEED PERIOD ELASPED – 54 of 149 weeks (36.2%) Revised Deed Period

1 PURPOSE

The purpose of this report is to provide additional commentary on the current progress of the Kyogle Council Bridge Replacement Program. For information on the status of each bridge refer to the Monthly Works Program Progress Report.

2 MONTHLY HIGHLIGHTS

Highlights for June 2022 include:

- Three FCB Bridges Completed (Saunders, Gooleys and Old Tweed)
- Discussions with TfNSW still in progress regarding funding variations

3 RISKS TO DELIVERY PROGRAM

- Availability of specialised Contractors for Piling Works: still limited availability
- Limited availability of Prestressed Concrete manufacturers could impact delivery of some bridges
- Rising costs of materials is impacting Council and suppliers.

4 PAGE BRIDGE REPLACEMENT PACKAGE

There are 8 bridges in the 2021 / 2022 Page Bridge Replacement Package. Seven (7) of the eight have been completed. Updates on the remaining bridges are below:

BRIDGE ID	BRIDGE NAME	COMMENTS	EXPECTED COMPLETION
68/8166	Horseshoe Creek Bridge	Final design received – materials procurement in progress.	August / September 2022

5 FIXING COUNTRY BRIDGES (FCB)

5.1 GROUP 1 – KYOGLE COUNCIL MANAGED PROJECTS

5.1.1 SINGLE SPAN BRIDGES

There are 70 bridges in the Group 1 FCB program. Eighteen (18) of 70 have been replaced and opened to traffic.

The below table summarises bridges in the Construction stage:

BRIDGE ID	BRIDGE NAME	COMMENTS	EXPECTED COMPLETION
118/407	Saunders Road	Works completed, open to traffic – early June	June 2022
56/198	Gooleys Road	Works Completed open to traffic – early June	June 2022
191/1448	Old Tweed Road	Works Completed open to traffic - in late June	June 2022
77/185	Walsh Road	Abutment works in progress	Late July 2022
18/3442	Brumby Plains Road	Works in Construction – will be open to traffic in early July	July 2022
273/108	Castilles Road	Works in construction – Piling works complete	July 2022
4/78	Aspreys Road	Piling Works complete – abutment works in progress	July 2022
19/4293	Bingebeebra Road – Adams No.1	Piling works complete – abutment works in progress	Late July 2022
19/5977	Bingebeebra Road - Scofields	Piling Works complete – works will recommence after completion of Adams No.1 Bridge. Side track in place.	August 2022

The next bridges planned for construction are:

- 138/558 Duck Creek Curtis Dip Bridge (Pending Design Finalisation)
- 79/11064 Lynches Creek Hinde and Hurrell
- 185/0 Campbell Rd Clark Bridge

5.1.2 BRIDGE TO PIPES

Five (5) of the 8 FCB bridge to pipe projects have been completed. The bridge to pipe crew are still working on the Hootons Road Pipe Replacement. Expected to recommence bridge to pipe projects in late July 2022.

5.2 GROUP 2 – BRIDGES

There are 6 bridges in Group 2. Ozwide Bridge Rail and Civil are currently working on design development for these bridges.

6 OTHER BRIDGE REPLACEMENTS

Cedar Point Bridge 47/9639: The contractor is having issues with the availability of the Crane Sub -contractor for the Centre Truss Lift (specialised high risk lift). This is delaying the works. This lift has been programmed for 18th July - pending weather.

Ozwide have been continuing with installation of the concrete approach spans and the road works. There is estimated 5 weeks work remaining after installation of the centre truss. Forecast completion is in late August 2022.