



# KYOGLE COUNCIL BRIDGE PROGRAM

## MONTHLY STATUS REPORT 2023/2024

**REPORTING MONTH:** July 2023

**REPORT DATE:** 3/08/2023

### PROGRESS SNAPSHOT

**TOTAL NUMBER OF TIMBER BRIDGES REPLACED = 69 of 93 (74.2%)**

**FCB DEED PERIOD ELAPSED – 110 of 149 weeks (73.8%) Revised Deed Period**

## 1 PURPOSE

The purpose of this report is to provide additional commentary on the progress of the Kyogle Council Bridge Replacement Program. For information on the status of each bridge refer to the Monthly Works Program Progress Report.

## 2 MONTHLY HIGHLIGHTS

Monthly Highlights for July:

- Six bridges were opened to traffic in July – four Group 1 bridges and two Group 2 bridges
- The first Group 2 was completed by contractor – Ozwide Bridge Rail and Civil

## 3 RISKS TO DELIVERY PROGRAM

- Still waiting on designs for a number of bridges. This may delay the start of works.
- Six of the remaining 20 Group 1 bridges require prestressed concrete girders. There is still considerable lead time on construction of these girders which could impact delivery.

## 4 FIXING COUNTRY BRIDGES (FCB)

### 4.1 ROUND 1 GROUP 1 – KYOGLE COUNCIL MANAGED PROJECTS

#### 4.1.1 BRIDGES

There are 70 bridges in the Group 1 FCB program. Fifty-one (51) of 70 have been replaced and opened to traffic.

The below table summarises bridges in the construction stage:

BRIDGE ID	BRIDGE NAME	COMMENTS	EXPECTED COMPLETION
35-322	Collins Valley Road – Lynchs Creek	All works complete in early August 2023. Bridge opened to traffic and approaches sealed.	
223-363	MacQueens Road Bridge	Bridge opened to traffic in mid-July 2023.	
138-13999	Duck Creek Allens Bridge	Bridge opened to traffic in early July 2023.	
138-16101	Duck Creek Tierneys No1 Bridge	Bridge opened to traffic in late July 2023.	
112-7844	Roseberry Creek No.1	Bridge opened to traffic in late July 2023	

## Bridge Program Monthly Status Report – July 2023

22-346	Boorabee Creek Road Crawford Bridge	Bridge deck cast insitu in early August. Abutment backfill and concrete curing to be completed prior to opening.	August 2023
125-74	Trentys Lane	Abutment works complete. Girder to be installed in early August.	August 2023
80-2729	Brown Knob Road	Piling works complete and abutment works in progress.	Late September 2023
199-4694	Williams Road – Barker Bridge	Piling works complete and abutment works in progress.	Late August 2023
31-97	Chestnut Road Varys Bridge	Piling works complete. Crew will move back to this site at completion of Williams Road.	October 2023
247-6957	Hootons Road	Site preparation works in progress.	September 2023

The next bridges planned for construction are:

- 66-409 Gambleys Road Bridge
- 113-2687 Ryans Creek No.3 Bridge
- 50-4933 Needhams Road Eight Day Creek Bridge
- 112-8374 Roseberry Creek Comerford No.2

### 4.1.2 BRIDGE TO PIPES

Seven of the eight FCB bridge to pipe projects have been completed. The Station Road (256-9294) bridge to pipe replacement is programmed for late 2023 – all precast materials are on Station Road.

### 4.2 ROUND 1 GROUP 2 BRIDGES

There are six bridges in Group 2, these have been Contracted to Ozwide Bridge Rail and Civil for Design and Construction. Updates on each bridge are in the table below:

BRIDGE ID	BRIDGE NAME	COMMENTS	EXPECTED COMPLETION
6-250	Baileys Bridge Road	Works in Progress– Piling Works complete. Contractor is working on abutments.	August / September 2023
59-1056	Gradys Creek – Grieves Crossing	Betterment funding deed not finalised. No further progress on this.	TBA
59-11123	Gradys Creek – Lamonds No.1	Design in progress.	TBA
141-62442	Kyogle Road – Little Back Creek	Design in progress. Contractor in late stages of planning late August start on site.	November 2023
103-1951	Old Cob O Corn Road	Bridge opened to traffic in late July 2023.	
92-218	Tims Lane Bridge	Bridge opened to traffic in late July 2023 – possible further road works.	

### 4.3 ROUND 2 GROUP 1 – BRIDGES

There are three bridges in the Round 2 Program. Geotechnical investigation complete. Design brief to be completed and request for quotation issued to engage a consultant for Paddys Flat Bridge. Babyl Creek and Duck Creek will be standard bridges – materials procurement in progress.

## 5 OTHER BRIDGE REPLACEMENTS

EPAR submission made at the end of June 2023 for Risk Station Road Bridge and Sugar Glider Road. Design briefs to be created to engage a design consultant.