



KYOGLE COUNCIL BRIDGE PROGRAM

MONTHLY STATUS REPORT 2022/2023

REPORTING MONTH: March 2023

REPORT DATE: 30/03/2023

PROGRESS SNAPSHOT

TOTAL NUMBER OF TIMBER BRIDGES REPLACED = 56 of 93 (60.2%)

FCB DEED PERIOD ELAPSED – 93 of 149 weeks (62.4%) Revised Deed Period

1 PURPOSE

The purpose of this report is to provide additional commentary on the progress of the Kyogle Council Bridge Replacement Program. For information on the status of each bridge refer to the Monthly Works Program Progress Report.

2 MONTHLY HIGHLIGHTS

Highlights for March 2023 include:

- Four FCB Bridges completed (Levers, Deep Creek, Chestnut and Larsson)
- Construction started on the Group 2 Bridges Package contracted to Ozwide Bridge Rail and Civil

3 RISKS TO DELIVERY PROGRAM

- The upcoming wet season may slow productivity.

4 PAGE BRIDGE REPLACEMENT PACKAGE

There are eight bridges in the Page Bridge Replacement Package. Seven of the eight have been completed. Updates below on the remaining bridge:

BRIDGE ID	BRIDGE NAME	COMMENTS	EXPECTED COMPLETION
68-8166	Horseshoe Creek Bridge	Bridge works are complete and open to traffic. Some road approach works and site clean up remaining.	Early April 2023

5 FIXING COUNTRY BRIDGES (FCB)

5.1 GROUP 1 – KYOGLE COUNCIL MANAGED PROJECTS

5.1.1 BRIDGES

There are 70 bridges in the Group 1 FCB program. Forty-one of 70 have been replaced and opened to traffic.

The below table summarises bridges in the construction stage:

BRIDGE ID	BRIDGE NAME	COMMENTS	EXPECTED COMPLETION
269-157	Levers Road	Works complete, bridge opened to traffic in late March 2023.	

Bridge Program Monthly Status Report – March 2023

44-1070	Deep Creek Bodycotes No.2 Bridge	Bridge open to traffic in early March 2023 – approach sealing works remaining	
31-721	Chestnut Road Bridge	Works complete, bridge opened to traffic in mid-March 2023.	
140-6330	Larsson Road Bridge	Works complete, bridge opened to traffic in mid-March 2023.	
138-12136	Duck Creek Gears Bridge	Abutment works in progress	Early April 2023
17-2810	Boomi Creek Road – Mulcahys Bridge	Side track and site preparation works complete. Piling works scheduled for early April.	May 2023
35-322	Collins Velley Road – Lynchs Creek	Side track construction complete and piling works in progress.	May 2023
91-975	Montgomery's Road Bridge	Site preparation works in progress.	June 2023
106-14873	Old Lawrence Road No.2 Bridge	Abutment works complete – superstructure installation in progress.	Early April 2023

The next bridges planned for construction are:

- 253-152 Slaters Rd Bridge – Powerline relocation programmed for April 2023
- 138-13999 Duck Creek Allens Bridge
- 112-7844 Roseberry Creek Comerford No.1
- 223-363 MacQueens Road Bridge
- 80-2729 Brown Knob Road

5.1.2 BRIDGE TO PIPES

Seven of the eight FCB bridge to pipe projects have been completed. The Station Road (256-9294) bridge to pipe replacement is programmed for late 2023 – all precast materials are on Station Road.

5.2 GROUP 2 – BRIDGES

There are six bridges in Group 2, these have been Contracted to Ozwide Bridge Rail and Civil for Design and Construction. Updates on each bridge are in the table below:

BRIDGE ID	BRIDGE NAME	COMMENTS	EXPECTED COMPLETION
6-250	Baileys Bridge Road	Works commenced – demolition of existing bridge in progress. Road closed during construction.	July 2023
59-1056	Gradys Creek – Grieves Crossing	Rescoping of the project in progress due to betterment funding.	TBA
59-11123	Gradys Creek – Lamonds No.1	Design in progress.	TBA
141-62442	Kyogle Road – Little Back Creek	Design in progress.	October 2023
103-1951	Old Cob O Corn Road	Works have commenced. Road closed during construction. Piling works programmed for after Easter.	June 2023
92-218	Tims Lane Bridge	Works commenced – piling works programmed for Early April 2023. Full road closure during construction.	June 2023

6 OTHER BRIDGE REPLACEMENTS

Geotechnical investigations and survey work completed for Risk Road and Sugar Glider Road Bridges. Survey works for the FCB Round 2B bridges are complete. Geotechnical works to be awarded.