



# KYOGLE COUNCIL BRIDGE PROGRAM

## MONTHLY STATUS REPORT 2022/2023

**REPORTING MONTH:** May 2023

**REPORT DATE:** 01/06/2023

### PROGRESS SNAPSHOT

**TOTAL NUMBER OF TIMBER BRIDGES REPLACED = 61 of 93 (65.6%)**

**FCB DEED PERIOD ELAPSED – 101 of 149 weeks (67.8%) Revised Deed Period**

#### 1 PURPOSE

The purpose of this report is to provide additional commentary on the progress of the Kyogle Council Bridge Replacement Program. For information on the status of each bridge refer to the Monthly Works Program Progress Report.

#### 2 MONTHLY HIGHLIGHTS

Monthly Highlights for May:

- 2 bridges were opened to traffic in May (Boomi and Montgomerys)
- Two thirds (2/3) of the FCB Group 1 (Constructed by Council Crews) bridges are now complete. Council has 11 months to complete 26 Group 1 bridges.

#### 3 RISKS TO DELIVERY PROGRAM

- Of the 26 bridges remaining in the Group 1 program, there are still 6 that are in the design phase. There are possible lead time issues for materials if there are further delays with the design.

#### 4 PAGE BRIDGE REPLACEMENT PACKAGE

The Project Completion Report for the Page Bridge Package was submitted in May 2023. This program of Bridges is now complete.

#### 5 FIXING COUNTRY BRIDGES (FCB)

##### 5.1 GROUP 1 – KYOGLE COUNCIL MANAGED PROJECTS

##### 5.1.1 BRIDGES

There are 70 bridges in the Group 1 FCB program. Forty-five (45) of 70 have been replaced and opened to traffic.

The below table summarises bridges in the Construction stage:

BRIDGE ID	BRIDGE NAME	COMMENTS	EXPECTED COMPLETION
17-2810	Boomi Creek Road – Mulcahys Bridge	Bridge works complete and open to traffic. Minor site clean-up works remaining.	
35-322	Collins Valley Road – Lynchs Creek	Bridge works complete road approach works remaining.	Early June 2023

## Bridge Program Monthly Status Report – May 2023

91-975	Montgomerys Road Bridge	Bridge works complete and open to traffic. Minor site clean-up works remaining.	
223-363	MacQueens Road Bridge	Piling works complete – abutment works in progress.	Late June 2023
138-13999	Duck Creek Allens Bridge	Piling works complete – abutment works in progress.	Late June 2023
138-16101	Duck Creek Tierneys No1 Bridge	Piling works in progress.	July 2023
253-152	Slaters Road Bridge	Piling works are complete and abutment works in progress.	July 2023
22-346	Boorabee Creek Road Crawford Bridge	Site Preparation works in progress. Piling works programmed for early June.	August 2023

The next bridges planned for construction are:

- 112-7844 Roseberry Creek Comerford No.1
- 125-74 Trentys Lane
- 199-4694 Williams Road – Barker Bridge
- 80-2729 Brown Knob Road

### 5.1.2 BRIDGE TO PIPES

Seven (7) of the 8 FCB bridge to pipe projects have been completed. The Station Road (256-9294) bridge to pipe replacement is programmed for late 2023 – all precast materials are on Station Road.

### 5.2 GROUP 2 – BRIDGES

There are 6 bridges in Group 2, these have been Contracted to Ozwide Bridge Rail and Civil for Design and Construction. Updates on each bridge are in the table below:

BRIDGE ID	BRIDGE NAME	COMMENTS	EXPECTED COMPLETION
6-250	Baileys Bridge Road	Piling works in progress. Road closed during construction.	August 2023
59-1056	Gradys Creek – Grieves Crossing	Rescoping of the project due to betterment funding. Betterment funding deed not finalised.	TBA
59-11123	Gradys Creek – Lamonds No.1	Design in progress.	TBA
141-62442	Kyogle Road – Little Back Creek	Design in progress.	October 2023
103-1951	Old Cob O Corn Road	Abutment and pier work in progress. First abutment pour completed in late May.	July 2023
92-218	Tims Lane Bridge	Abutment works complete. Girder installation programmed for mid-June.	July 2023

### 6 OTHER BRIDGE REPLACEMENTS

No further developments on Natural Disaster funded bridges.