



KYOGLE COUNCIL BRIDGE PROGRAM MONTHLY STATUS REPORT 2023/2024

REPORTING MONTH: March 2024

REPORT DATE: 28/03/2024

PROGRESS SNAPSHOT

TOTAL NUMBER OF TIMBER BRIDGES REPLACED = 86 of 92 (93.5%)

FCB DEED PERIOD ELAPSED – 144 of 149 weeks (96.6%) Revised Deed Period

1 PURPOSE

The purpose of this report is to provide additional commentary on the progress of the Kyogle Council Bridge Replacement Program. For information on the status of each bridge refer to the Monthly Works Program Progress Report.

2 MONTHLY HIGHLIGHTS

- One bridge opened to traffic in March - Hansen Road
- Design completed for Round 2 FCB bridges and Risk Road Bridge

3 RISKS TO DELIVERY PROGRAM

- Weather conditions – wet weather is continuing to impact sites.
- The completion of the last remaining Group 1 bridges will be after the 30 April 2024 deed period. An extension of time variation has been submitted to TfNSW.

4 FIXING COUNTRY BRIDGES (FCB)

4.1 ROUND 1 GROUP 1 – KYOGLE COUNCIL MANAGED PROJECTS

4.1.1 BRIDGES

Sixty-five (65) of 69 have been replaced and opened to traffic. The below table summarises bridges in the construction stage:

BRIDGE ID	BRIDGE NAME	COMMENTS	EXPECTED COMPLETION
265-257	Hansen Road	All works complete in late March 2024	Complete
152-494	Yabbra Road Bridge	Piling complete – abutment works in progress. Prestressed girders in manufacturing.	May 2024
113-2687	Ryans Creek No.3 Bridge	Piling works completed. Abutment works in progress.	April 2024
291 - 315	Phelps Road Bridge	Piling works in progress.	May 2024
13-109	Bean Creek – Suffolks Bridge	Site preparation works in progress. Piling contractor programmed for early April start.	May 2024

4.1.2 BRIDGE TO PIPES

All bridge to pipe projects are complete.

4.2 ROUND 1 GROUP 2 BRIDGES

Ozwide Bridge Rail and Civil has been contracted for Design and Construction of the Group 2 bridges. Four of six bridges are completed and opened to traffic. Updates on the remaining bridges are in the table below:

BRIDGE ID	BRIDGE NAME	COMMENTS	EXPECTED COMPLETION
59-1056	Gradys Creek – Grieves Crossing	Geotechnical works complete. Designer finalising alignment option before repricing.	June 2025
59-11123	Gradys Creek – Lamonds No.1	Contractor has moved the start of construction to mid May 2024. Road closure will be in place during construction. Community notification will be released soon.	August 2024
141-62442	Kyogle Road – Little Back Creek	Bridge opened to traffic in late February. Clean up and line marking works remaining.	Complete – except site clean-up.

4.3 ROUND 2 GROUP 1 – BRIDGES

There are three bridges in the FCB Round 2 Program:

- The final design for Paddys Flat Bridge is complete. Procurement of construction materials and environmental review in progress.
- Babyl Creek and Duck Creek Bridges: Works still on track for mid-2024 start onsite.

5 OTHER BRIDGE REPLACEMENTS

Final design for Risk Road and Sugar Glider Road completed. Environmental review and materials procurement in progress.

No significant developments on the bridges in the \$12M TfNSW Regional Roads Program – focus is on completion of the FCB program.